

CORRAL DRAW UT #1

- 4/30 (120) 13,699 ND lm & sd, 8½" hole, NND, 12.1-42-10.0.
mixed & cond mud 5½ hrs, POH, ran 8-3/8 x 7-5/8 WO mill on
12 jts 385' 7-5/8 OD WP, BS, jars, 6 - 6½ DC's & 4½ DP to
11,329, prep to WO fish.

CORRAL DRAW UT #1

- 5/1 (121) 13,699 ND lm & sd, 8½" hole, NND, 12.1-44-9.8.
WO fish 11,357-11,780, fish dropped 34', circ off gas 2 hrs
@ 11,450, now circ off gas & mixing mud @ 11,780.

CORRAL DRAW UT #1

- 5/2 (122) 13,699 ND lm & sd, 8½" hole, 12.6-44-8.8.
mixed & cond mud 12 hrs, raised volume in pits, POH w/ WP,
now GIH w/ 7-5/8 OD OS w/ 6½ grapples on BS, jars, 6 - 6½
DC's & 4½ DP.

CORRAL DRAW UT #1

- 5/3 (123) 13,699 ND lm & sd, 8½" hole, 12.5-45-9.0.
finish GIH w/ OS to 11,391, circ off gas, caught fish,
POH, rec 30 jts 937' 4½ DP, Hydril rpr man inspected Hydril
BOP, cond of pkr element ok, ran screw in sub on BS, jars,
6 - 6½ DC's & 4½ DP to 12,339, circ off gas, screwed into
fish @ 12,339, jarred on fish 2 hrs, Dia-Log ran spud bars
to 12,370, have CO to 12,384, prep to run CO WP.

CORRAL DRAW UT #1

- 5/4 (124) 13,699 ND lm & sd, 8½" hole, 12.6-44-10.0.
pull spud bars, attempted to BO @ 12,339, manuel ran string
shot BO 12,369, circ 2 hrs, POH, had BO @ 12,339, ran 8-3/8
x 7-5/8 WO mill on 12 jrs 7-5/8 WP, BS, jars, 6 - 6½ DC's
& 4½ DP to 12,339, now milling up rubbers lost off DP, prep
to WO fish.

- 5/5 (125) 13,699 ND lm & sd, 8½" hole, 13.0-46-9.0.
WO fish 12,339-12,730 in 12 hrs, had gas kick while WO @
12,590, pumped off gas thru ck manifold 1 hr, now POH w/ WP.

- 5/6 (126) 13,699 ND lm & sd, 8½" hole, 13.0-45-8.0.
finish POH w/ WP, ran screw in sub on jars, 6 - 6½ DC's &
DP to 12,339, circ 2 hrs, screw into fish, jarred 1 hr, BO
@ 12,339, Dia-Log ran 250' of CO WP, wait 1 hr on change
over sub for WP, lost WP in hole, WO fishing tool 3½ hrs,
ran fishing tool, hung up @ 12,130, attempting to work free
at rpt time.

CORRAL DRAW UT #1

- 5/7 (127) 13,699 ND lm & sd, 8½" hole, 13.0-46-10.0.
jarred Dia-Log OS loose, rerun OS to 12,155, jarred 3 hrs,
pulled out of rope socket, perf 4½ DP w/ 2 holes @ 12,097-100,
circ off gas 3 hrs, POH w/ DP, DC's & screw in sub, rec all
of Dia-Log WP & jars, now GIH w/ screw in sub & seating sub
on 4½ DP.