

- 2/8 CORRAL DRAW UT #1
(39) 3240 ND, cut off & NU 13-3/8 csg, now Yellow Jacket testing BOP's.
- 2/9 CORRAL DRAW UT #1
(40) 3240 ND, Yellow Jacket testing BOP's past 24 hrs stopped all leaks except pipe rams w/o new pipe rams past 6 hrs.
- 2/10 (41) 3280 drlg lm, 12 1/4 hole, NND, 9.6 Br Wtr.
w/o rams 7 add'l hrs, inst'l & tested 3000#, down 5 hrs
rpr pump
- 2/11 (42) 3407 drlg lm & sd, 12 1/4 hole, 2-3/4 @ 3350, 9.2, Br Wtr.
on trip @ 3354, LD 5-9/16 DP, ran bit #7 on 2 - 7 1/2 DC's,
stabl, shock sub, 18 - 7 1/2 DC's, 4 1/2 DP.
- 2/12 CORRAL DRAW UT #1
(43) 3912 drlg lm & sd, 12 1/4 hole, 2° @ 3820. 9.2 Br Wtr.
- 2/13 CORRAL DRAW UT #1
(44) 4430 drlg lm & sd, 12 1/4 hole, 2° @ 4420. 9.0, Br Wtr.
- 2/14 CORRAL DRAW UT #1
(45) 4915 drlg lm & sd, 12 1/4 hole, 9.0, Br Wtr.
2 1/2 @ 4625; 1 1/4 @ 4820.
- 2/15 CORRAL DRAW UT #1
(46) 5265 ND lm & sd, 12 1/4 hole, 2 1/2 @ 5223, 9.0, Br Wtr.
now POH to run DST #1 - Lower Delaware 5200-5265.
- 2/16 CORRAL DRAW UT #1
(47) 5285 drlg lm & sd, 12-1/4" hole, NND, 9# Br wtr, DST #1, Johnston
Testers, 5193-5265, 72' Cherry Canyon, 5/8 x 1" ck, 2 pkrs, tool open
1-1/2 hrs, opened W Fr blow decreased to weak blow at end of test,
gas to surf 40 min TSTM., Rec in DP 320' salt wtr & 10' free oil, both
clocks on bomb stopped, no pressures, BHT 104°, total testing time
19-1/2 hrs, Bit #2 J44, 2031' in 94 hrs.
- 2/17 (48) 5590 drlg lm & sd, 12-1/4 hole, 3/4° at 5440, 9# br wtr, Bit #2 HTC,
J44 2326' in 116-1/2 hrs.
- 2/18 (49) 5904 drlg lm & sd, 12-1/4 hole, 1/2° at 5810, 9# br wtr, bit #2 HTC
J44, 2630' in 136-1/2 hrs drlg.
- 2/19 (50) 6244 drlg lm & sd 12-1/4 hole 1-1/4° at 6110, 9# br wtr, bit #2 HTC,
J44 2970' in 160 hrs.
- 2-20 CORRAL DRAW UNIT #1
(51) 6574 drlg lm, sd & sh, 12-1/4" hole, 1-1/2° at 6410. 9.2# br wtr.
- 2-21 CORRAL DRAW UNIT #1
(52) 6797 drlg lm & sd, 12-1/4" hole, 1-1/2° at 6758. 9.3# Br wtr.
- 2-22 CORRAL DRAW UNIT #1
(53) 7147 drlg lm, 12-1/4" hole, 1-3/4° at 7056 9.3# Br wtr