

- 1/29 CORRAL DRAW UT #1
(29) 2500 drlg anhy, sd & salt, 16" hole, 10.0-31-20.0.
1° @ 2345.
- 1/30 CORRAL DRAW UT #1
(30) 3062 drlg anhy & lm, 16" hole, NND. 10.0-31-20.0.
- 1/31 CORRAL DRAW UT #1
(31) 3123 ND lm & anhy, 16" hole, NND, 10.0-31-20.0.
twisted off DC's, POH, left 16" bit, 2 reamers, shock sub,
& 2 DC's in hole, ran 9½ OD OS w/ 11" guide, caught fish,
P & rec all fish, ran new bit to 3123, lost 100% circ, POH
to DC's, now mixing mud.
- 2/1 CORRAL DRAW UT #1
(32) 3134 drlg lm, 16" hole, NND, 10.1-40-10.0.
mixed & cond mud @ 570/10 hrs, regain circ, ran bit to
1500, cond mud & circ hole, ran bit to 2873, cond mud &
CO to 3123/7 hrs.
- 2/2 CORRAL DRAW UT #1
(33) 3230 drlg anhy & lm, 16" hole, NND. 10.1-40-10.0.
- 2/3 (34) 3240 ND lm, 16" hole, 2¼ @ 3235, 10.1-40-6.0.
circ 2½ hrs, POH, Schl ran GR-S logs 0-3238, ran bit to
bottom, circ 2½ hrs, POH, now running 13-3/8 csg, 24 jts
in hole.
- 2/4 (35) 3240 ND lm, 16" hole, NND, 10.1-40-8.0.
ran 13-3/8 csg to 1367, stuck, worked loose, ran to 1380,
stopped, P & LD csg, ran 16" bit, 2 reamers, 1 DC & 1 - 16"
stabilizer on 18 - 7½ DC's & 5-9/16 DP to 1180, reamed out
tite hole to 1363, twisted off, POH, left bit, reamer,
stabilizers, 19 DC's & 11' of DP in hole, top of fish @ 796.
- 2/5 CORRAL DRAW UT #1
3240 ND lm, 16" hole, NND, 10.1-40-8, 6% oil.
ran OS w/ 5-9/16 grapples on 5-9/16 DP to 2674, caught
fish, pull & rec all fish, checked all DC's, LD 1 DC w/
cracked box, ran 16" bit, 2 reamers, 1 - 7½ DC, stabilizer,
17 DC's & 5-9/16 DP, now reaming @ 1363.
- 2/6 CORRAL DRAW UT #1
(37) 3240 ND lm, WOC 13-3/8 csg, reamed tite hole 1363-
1530, ran bit to bottom, circ 2¼ hrs, POH, ran 75 jts 3240'
13-3/8 OD 61# 8rd ST&C csg, Howco cmtd csg on bottom w/
1700x Tllw containing ¼# flocele/x + 200x Class H cmt, PD
@ 1:15 am 2/6/74, cmt did not circ, prep to run temp survey.
- 2/7 CORRAL DRAW UT #1
(38) 3240 ND, WOC on 13-3/8 csg, Worth Well ran temp
survey, possible top of cmt @ 360, ran 1" pipe on outside
of csg to 300, stopped, Howco cmtd thru 1" pipe w/ 200x
Tllw containing 1/4# flocele/x & 2% CaCl cmt circ to surf,
job compl @ 7 pm 2/6/74, now NU & inst'l BOP's.