

CORRAL DRAW UT #2

- 5/5 (140) 13,128 ND 1m, 6½ hole, NND, 15.5-80-17.8.
pmpd 80 bbls 16.4# mud down DP to prevent flowback, then
pmpd 90 bbls 17.0# mud down DP, POH, ran bit, DC's & DP
to 8000, cond & mix mud 9¼ hrs, past 2 hrs circ w/ full
circ.
- 5/6 CORRAL DRAW UT #2
(141) 13,128 ND 1m, 6½ hole, NND, 15.4-51-9.2.
circ @ 8000 5 addl hrs, circ @ 9050/1 hr, @ 9928/1 hr &
10,400/1¼ hrs, ran bit to 12,708, drill cmt stringers to
12,798 & cmt to 13,068, stuck bit, worked 5½ hrs attempting
to work loose w/ no success, Dia-Log ran free pt indicator,
indicated collars free @ 12,750, BO @ 12,655, left 6½ bit,
junk bskt & 13 - 4-3/4 DC's in hole, started out of hole @
7 am.
- 5/7 CORRAL DRAW UT #2
(142) 13,128 ND 1m, 6½ hole, NND, 15.3-47-9.5.
finish POH, rec 20 DC's, left 10 DC's & bit in hole, ran
screw-in sub, BS, jars, 11 DC's & accelerator sub on 3½
DP to top of fish @ 12,664, bottom of fish corrected
12,964, pumped off gas 4 hrs, screwed into fish, unable
to circ thru bit, jarred on fish past 7¼ hrs, prep to run
free pt indicator.
- 5/8 CORRAL DRAW UT #2
(143) 13,128 ND 1m, 6½ hole, NND, 15.3-51-9.6.
jarred on fish 1¼ hrs, DiaLog attempt to run free pt indicator,
unable to run thru kelly, BO fish @ 12,664, pumped 100 bbls
mud down DP, screwed back into fish, DiaLog ran free pt
indicator, indicated fish stuck @ 12,664, BO @ 12,664, circ
4 hrs, POH, picked up 6½ OD x 5-3/4 ID cut-rite WO mill on
4 jts 6" OD WP (127'), jars, accelerator sub, 11 - 4-3/4
DC's, now GIH.
- 5/9 CORRAL DRAW UT #2
(144) 13,128 ND 1m, 6½ hole, NND, 15.3-50-10.0.
finish running WO mill to top of fish 12,664, circ off
gas 2½ hrs, WO fish from 12,664-12,788/124'/2-3/4 hrs,
circ clean 3 hrs, POH, prep to run screw-in sub on fishing
string.
- 5/10 CORRAL DRAW UT #2
(145) 13,128 ND 1m, 6½ hole, NND, 15.2-50-10.2.
ran screw-in sub, BS, jars, 11 DC's, accelerator & 3½ DP
to 12,664, screwed into fish, jarred on fish 1 hr, DiaLog
ran free pt indicator, indicated fish stuck @ 12,664,
DiaLog ran spud bars to bit 12,964, then ran shot, shot jets
out of bit, attempt to circ thru bit w/ no success, ran SS
BO @ 12,664, circ & cond mud 9¼ hrs while rpr high clutch
on drawworks, now POH.
- 5/11 (146) 13,128 ND 1m, 6½ hole, NND, 15.3-50-10.2.
finish POH, ran 6½ OD x 5-3/4 ID WO mill on 4 jts 6" OD
WP, BS, jars, DC's, accelerator sub & DP to 12,664, circ