

CORRAL DRAW UT #2

- 3/5 (79) 11,584 ND 1m, 6-3/4 hole, NND, 14.7-44-8.0.
cond mud thru ck manifold 15 hrs adding wet material &
LCM, circ thru separator 3 hrs, gained 80 bbls mud in
pits, circ thru ck manifold 5 hrs, lost 100 bbls mud,
circ past 1 hr, thru separator & flow line, cont to cond
mud.

CORRAL DRAW UT #2

- 3/6 (80) 11,634 ND 1m, 6-3/4 hole, 15.3-46-7.0.
circ thru cks 4-3/4 hrs, then drld from 11,584-11,634/14
hrs, lost 100 bbls mud, regain 50 bbls mud, then lost 115
bbls mud, SI past 5½ hrs, cond & mix mud, DP zero, CP zero,
prep to drill.

CORRAL DRAW UT #2

- 3/7 (81) 11,652 ND 1m, 6-3/4 hole, 15.5-46-7.0.
mix mud 6 hrs, drld from 11,634-11,652/18'/5-3/4 hrs,
circ 4 hrs, mud going in 15.3# coming out 15.3#, SD, mud
cont to fl out csg, circ 4 hrs, raised mud wt to 15.5#
going in, 15.5# coming out, SD pump, mud cont to fl out
csg for 25 min, circ past 3 hrs.

CORRAL DRAW UT #2

- 3/8 (82) 11,652 ND 1m, 6-3/4 hole, NND, 15.7-48-7.0.
mixed & cond mud 6 hrs, SD 1/2 hrs, F 6 bbls mud & stopped,
pull bit to 10,950, SD 3 hrs, rerun bit to 11,652, circ 3½
hrs, POH, Schl ran BHC-N-Density-GR & Caliper logs to 11,646
loggers TD, now COH w/ log.

- 3/9 (83) 11,652 ND 1m, 6-3/4 hole, NND, 15.0-47-7.0.
Schl finish running log 2 hrs, RD Schl ran bit to bottom,
unable to circ, pull bit to 10,900, attempt to circ w/ no
success, pull bit 10,000 unable to circ, mixed & cond mud
past 10 hrs, prep to pull bit to 9000.

CORRAL DRAW UT #2

- 3/10 (84) 11,652 ND 1m, 6-3/4 hole, NND, 16.8-58-7.0.
pull bit to 6000, pumped 50 bbls mud, gained circ, then
F 150 bbls mud in 2 hrs w/ pump, pumping 14.5# mud,
closed well in, CP 2200, DP 700, raised mud wt, circ &
cond mud thru ck manifold/9 hrs, L 2 hrs SD for rprs on
mud separator.

CORRAL DRAW UT #2

- 3/11 (85) 11,652 ND 1m, 6-3/4 hole, 15.2-47-7.0.
down 6 addl hrs rpr separator & sd lines, DPP 1800, CP 2900,
circ hole w/ 18.0# mud, lost 300 bbls mud, DP zero, CP 500,
stripped bit in hole to 7380, mixed mud 6 hrs, PI 15.2# mud,
lost addl 300 bbls mud, now cond & mixing mud.

CORRAL DRAW UT #2

- 3/12 (86) 11,652 ND 1m, 6-3/4 hole, 14.6-48-7.0.
pumped 50 bbls 15.2# mud in hole w/o circ, reduced mud cut
to 14.7#, PI 200 bbls w/o circ, reduced mud wt to 12.6#,
PI 120 bbls, started circ, cond mud, raised mud wt to 16.4#,
pumped off gas, ran bit to 10,000, reduced mud wt to 14.7#,
PI 225 bbls mud, reduced mud wt to 12.6#, started circ,
raised mud wt to 14.6#, pumped off gas, full circ & no gas
past 1-3/4 hrs, prep to run bit to bottom of csg.