

CORRAL DRAW UT #2

- 1/17 (33) 2885 ND, 2560 drlg anhy, 12½ sidetracked hole, 10.0-50-28.0.
1° @ 2550, drld to 2560 w/ Dyna-Drill, POH, ran 12½ hole
opener & bottom hole reamer on 6 - 8" DC's & DP, reamed
hole from 2300-2560, POH, prep to drill.

CORRAL DRAW UT #2

- 1/18 (34) 2885 ND, 2760 drlg anhy & salt, 12½ sidetracked hole,
2° 2610; 2° 2653; 2° 2735. 9.7-46-4.0.

- 1/19 (35) 2921 drlg anhy & lm, 12½ hole, 9.7-46-4.0.
2° @ 2802; 2° @ 2859.

- 1/20 (36) 3001 drlg lm, 12½ hole, 3° @ 2920. 10.1-43-6.8.

CORRAL DRAW UT #2

- 1/21 (37) 3093 drlg anhy & lm, 12½ hole, 10.6-36-4.0.
4° @ 3020, 5° @ 3075.

CORRAL DRAW UT #2

- 1/22 (38) 3097 ND lm & anhy, 12½ hole, 5 ½ @ 3095. 10.0-42-4.0
corrected from 3100 back to 3097. Circ 1 ½ hrs POH, Schlum-
berger ran GR-S-Caliper 0 to 3097'. Ran bit to bottom. Circ
1½ hrs P&LD 5½" DP & 8" DC's, now running 9 5/8" csg 22 jts
in hole.

CORRAL DRAW UT #2

- 1/23 (39) 3097 ND, WOC 9-5/8 csg, ran total 77 jts 3097' 9-5/8
OD 36.0 KS 8rd csg, Howco cmtd csg on bottom @ 3097 w/
1200x Class C cmt containing 8% gel 6# salt & ¼# flocele/x
+ 300x Class H cmt containing 3# salt/x, PD @ 11:45 am
1/22/75, cmt did not circ, WOC 6 hrs, ran 1" pipe on
outside of 9-5/8 csg, tag top of cmt @ 360, Howco cmtd
thru 1" pipe w/ 300x Class C cmt, job compl 8:30 pm 1/22/75,
cmt circ, cut off csg, prep to NU & instl BOP's.

CORRAL DRAW UT #2

- 1/24 (40) 3097 ND, NU & instl BOP's, prep to test BOP's.

CORRAL DRAW UT #2

- 1/25 (41) 3097 ND finish NU 4 hrs, 11 hrs testing & rpr leaks
in BOP, 5½ hrs change out rubber in hydril BOP, 2-3/4 hrs
. instl rotating BOP & flow line.

- 1/26 (42) 3256 drlg sdy lm, 8-3/4 hole, 9.3# SW.
4½ @ 3160, 4° @ 3224.

- 1/27 (43) 3605 drlg lm, 8-3/4 hole, 9.2# SW.
3° @ 3326, 3° @ 3470, 2-3/4 @ 3595.

CORRAL DRAW UT #2

- 1/28 (44) 3955 drlg lm & sd, 8-3/4 hole, 9.0# SW.
2½ @ 3726, 2½ @ 3913 .

CORRAL DRAW UT #2

- 1/29 (45) 4680 drlg lm & sd, 8-3/4 hole, 1½ @ 4503. 9.0# wtr.