

UNITED STATES OF AMERICA
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYForm approved
Budget Bureau No. 42-R1-27

5. LEASE DESIGNATION AND SERIAL NO.

NM-14124

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Gulf Federal

9. WELL NO.

#2

10. FIELD AND POOL, OR WILDCAT

S.W. Sulphate Delaware

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, T 25S, R 26E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Hanson Oil Corporation

3. ADDRESS OF OPERATOR

P. O. Box 1515, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

330' FWL and 1980' FSL

APR 7 1977

RECEIVED

U. S. G. S.

ARTESIA, OFFICE

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3371'

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud and Casing Job

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3-5-77 Spud well @ 5:30 P.M.

3-19-77 T. D. 130', ran 125' 8 5/8" 24# 8 round casing, set @ 125', cement w/65 sx. cement. circ. 10 sx. to pit. Plugged down @ 12:01 A.M. 3/21/77. WOC 18 hours, test to 500 P.S.I. for 30 minutes, held O.K.

4-1-77 Ran 2162' 5 1/2" 14# 8 round J-55 casing, pump 500 gallons mud flush, cement 2/350 sx. HL cement 8# salt, 3# gelsonite, 1/4 flow cell, 150 sx. Class "C" 50/50 pozmix, 4% gel, 2% calcium chloride. Plug Down @ 11:00 P.M. U.S.G.S. notified but not present. Waiting on cement 18 hours, test to 2000 P.S.I. for 30 minutes, held O.K.

RECEIVED

APR 06 1977

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Vice-President Production

DATE 4/4/77

(This space for Federal or State office use)

APPROVED BY

TITLE ACTING DISTRICT ENGINEER

DATE APR 6 1977

CONDITIONS OF APPROVAL, IF ANY: