

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

32848

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Inexco Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 18, T26S, R25E

12. COUNTY OR PARISH

Eddy

13. STATE
NM1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Florida Exploration Company

3. ADDRESS OF OPERATOR

Suite 900 Vaughn Bldg, Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface3210' FWL, 330' FSL
2310

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3851' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Csg & cementing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded a 11" hole 9-16-81. Set 8 5/8" 24# J-55 casing at 1239' and cemented with 200 sacks Triaxalite with 1/2# celloseal, 500 sacks Pacesetter lite with 6# salt and 1/2# celloseal/sack and 150 sacks Class "C" with 2% CACL. Circulated 150 sacks Cement. 18 hours WOC, Tested casing to 3000# - OK. Drilled a 7 7/8" hole to 8650' and set 5 1/2" 17# and 15.50# N-80 & K-55 casing. Cemented with 1600 sacks Class "H" and 1.25% PF-9 and 2% KCL, 1/4#/sack flocele, 1#/sack permaseal. WOC 24 hours. Tested casing to 2000#. - OK.
Bond log indicates TOC @ 3900'.
Released rig 7AM 11-5-81

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE 11-5-81

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:
U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

TITLE

DATE