

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form Approved. *Copy to 87*
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other ☐ NOV - 7 1978

2. NAME OF OPERATOR

Exxon Corporation

O. C. C.

ARTERIA, OFFICE

3. ADDRESS OF OPERATOR

P. O. Box 1600, Midland, Texas 79702

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 1,880' FSL & 825' FWL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

(other) ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-25-78. Drilled to 11,085.

10-26-78. Ran 158 joints (6640') of 7 5/8" liner set at 11,083-4,430'

10-27-78. Howco cemented liner w/1050 sx Trinity Lt. Wt. w/.8 Halad-9, 5# Gilsonite per sack and 1/4# Flocele/sx. Tailed w/465 sx Class H w/.5 CFR-2. Displaced 325 bbls.--lacked 27 barrels completing displacement. Reversed out 250 sx cement. Tagged cement at 3960'. Drilled 240' soft to medium hard cement. WOC @ 4300'.

10-28-78. Finished drilling out hard cement in liner at 4,430' w/8 3/4" bit. Tested top w/2000# for 30 min, held OK. Tested BOP to 2005# w/Yellow Jacket, held OK. 10-29-78. Tested top of liner to 2000#, held OK. Top of plug @ 10,318. Drilled plug and 375' of cement. Drlg. t. 10,683. Subsurface Safety Valve: Manu. and Type

18. I hereby certify that the foregoing is true and correct

SIGNED Melva Knippling TITLE Proration Specialist DATE November 3, 1978

(This space for Federal or State office use)

APPROVED BY Lee D. Latta ACTING DISTRICT ENGINEER

CONDITIONS OF APPROVAL, IF ANY:

NOV 6 - 1978