

XERO COPY

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-14124

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Marquardt Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

White City Penn

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec 1, T-25-S, R-26-E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

GULF OIL CORPORATION ✓

3. ADDRESS OF OPERATOR

P. O. Box 670, Hobbs, NM 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1650' FNL &amp; 1650' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3326' GL

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Began Drilling Operations; &amp;

REPAIRING WELL

ALTERING CASING

Cemented Completion\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Sharp Drilling Company Rig No. 48 spudded a 12-1/4" hole at 8:30 AM, 12-19-78. Reached TD (2150') of 12-1/4" hole at 8:30 AM, 12-24-78. Ran 51 joints and 1 cut joint (2131') of 9-5/8" 36# K-55 ST&C casing. Set at 2150'. Cemented with 625 sacks of Halliburton Lite and 200 sacks of Class "C" with 2% CaCl<sub>2</sub>. Plug down at 9:00 PM, 12-24-78. Cement circulated. WOC 18 hours.

Tested 9-5/8" 36# casing to 1500# for 30 minutes; held OK.

Began drilling formation (8-3/4" hole) at 8:00 PM, 12-26-78.

18. I hereby certify that the foregoing is true and correct

SIGNED

N. B. Sikes, Jr.

TITLE

Area Engineer

DATE

12-28-78

(This space for Federal or State office use)

APPROVED BY

J. J. Lora

TITLE

ACTING DISTRICT ENGINEER

DATE

JAN 5 1979

CONDITIONS OF APPROVAL, IF ANY: