

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM-14124

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Marquardt Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

White City Penn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T-25-S, R-26-E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

GULF OIL CORPORATION

3. ADDRESS OF OPERATOR

P. O. Box 670 Hobbs, NM 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1650' FNL & 1650' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3326' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) Ran & cemented 5" liner ☒

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Reached TD (11,670') of 6-1/8" hole @ 9:15 p.m. 2-8-79.

Ran 59 jts 5" 15# N-80 LT&C csg (2311') & TIW hanger. Set 5" csg liner at 11,659' & float collar @ 11,617'. Top of liner set @ 9336'. Circ & cmt w/250 sx of Class "H" w/1% CFR-2 + 0.5% Halad 9. Plug down complete @ 12:45 p.m. 2-11-79. Cmt between 7" csg & 5" liner. Wait on cmt for 22 hrs. WIH & tag top of liner @ 9336'. (No cmt on top of liner).

Tested 5" liner to 4000# for 30 min. 2-12-79. Held ok.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. B. Sikes, Jr.

TITLE

Area Engineer

DATE

2-13-79

(This space for Federal or State office use)

APPROVED BY

Joe J. Lara

TITLE

ACTING DISTRICT ENGINEER

DATE

FEB 22 1979

CONDITIONS OF APPROVAL, IF ANY: