

N. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	1	
FILE	1	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	1	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 10 1979

O. C. C.

SUNDRY NOTICES AND REPORTS ON WELLS

ARTESIA, OFFICE

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	L-3536

1. Indicate Type of Well	2. Unit Agreement Name
OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 30-015-22894	
3. Name of Operator	4. Form or Lease Name
Amoco Production Company ✓	State GQ Com
5. Address of Operator	6. Well No.
P. O. Box 68, Hobbs, NM 88240	1
7. Location of Well	8. Field and Pool, or Wildcat
UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM East	Wildcat Morrow
THE East LINE, SECTION 7 TOWNSHIP 25-S RANGE 28-E N.M.P.M.	

15. Elevation (Show whether DF, RT, GK, etc.)

17. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

16. Describe in brief or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 9103.

P X A by spotting 50 SX Class H cement at 12,450'. Spotted 45 SX Class H cement at 12,150'.
Spotted 45 SX Class H cement at 11,400'. Ran and set cast iron bridge plug at 8,890'.
Art + pulled 3334' of 7 7/8" casing
Capped with 35' cement. Spotted 40 SX Class H cement in casing stub 3377'-3253'. Ran and
set cement retainer in 10-3/4" casing at 2365'. Squeezed below retainer with 125SX Class H
cement. 100 SX below retainer. Dump remaining 25 SX on top of retainer. Spotted 10 SX
Class H cement 18' to surface. Welded on cap and installed P X A marker. Will advise when
location is ready for final inspection.

17. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Harris TITLE Asst. Admin. Analyst DATE 8-8-79

APPROVED BY [Signature] TITLE SUPERVISOR, DISTRICT H DATE JUN 4 1980

CONDITIONS OF APPROVAL, IF ANY:

0+4-NMOCD,A; 1-Hou; 1-Susp; 1-BD; 1-Pecos Irridation; 1-Southland Royaltv