

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

SEP 26 1980

Form C-103
Revised 10-1-78

O. C. D.
ARTESIA, OFFICE

Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
L-6293

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☐

2. Name of Operator
Gulf Oil Corporation

3. Address of Operator
P. O. Box 670, Hobbs, NM 88240

4. Location of Well
UNIT LETTER G, 1980 FEET FROM THE North LINE AND 1980 FEET FROM
THE East LINE, SECTION 6 TOWNSHIP 25S RANGE 29E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
Rustler Bluffs

9. Well No.
1

10. Field and Pool, or Wildcat
Wildcat Bone Springs

11. Elevation (Show whether DF, RT, GR, etc.)
2908' GL

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOB ☐

OTHER ☐ Perfd, spot acid, fracd, plug ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spot 35' cement on CIBP at 11,050'. Circulate hole. Perf 7754-66' with (1) 1/2" o-phase burrless decentralized JHPF (12 holes). Spot 15% acid over perfs. Reverse acid, break down perf 2000# 2 BPM 2200# back to 1600#. ISIP 800#, 15 min 500#. Pumped 4000 gals x-linked gel pad at 3100#; pumped 4000 gals 20% NE slick HCL. Flush with 2% KCL water. Max pres 3600#, final pres 2600#, avg pres 3000#, avg increase rate 4.8 bbls per min, ISIP 1000#, 15 min 750#. Spotted abandonment mud 11,015'-9800'; spotted cement plug 9760'-9600'; spotted abandonment mud 9600'-7766'. Set cement retainer at 7700'. Pump & squeeze off 7754-66' with 150 sacks Class "H" & 0.6% Halad 9. Spot abandonment mud 7700'-6500', spot 100' cement plug 6500'-6400'. Work performed 7-24 thru 8-6-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED PD Prite TITLE Area Engineer DATE 9-24-80

APPROVED BY W. A. Gessert TITLE SUPERVISOR, DISTRICT II DATE SEP 30 1980

CONDITIONS OF APPROVAL, IF ANY: