

U.S. GEOLOGICAL SURVEY DEPARTMENT OF THE INTERIOR

SUBMIT IN TRIPLICATE (Other instructions on reverse side)

Form approved. Budget Bureau No. 42 R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM-14769

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mona Lisa Com.

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

White City Penn

11. SEC. T. R. M. OR BLK. AND SURVEY OR AREA

Sec. 7, T-25-S, R-27-E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back a reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Robert N. Enfield

3. ADDRESS OF OPERATOR

P. O. Box 2431, Santa Fe, New Mexico 87501

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

1660' FWL, 1650' FSL, Sec. 7, T-25-S, R-27-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

3224.5 GL

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

T.D. 8805'

Ran total 8791' (213 jts.) 9-5/8" casing

2284' (53 jts.) N-80 43.5#

2385' (41 jts.) S-80 40#

1408' (54 jts.) S-80 36#

2717' (65 jts.) N-80 40#

Cemented first stage with 1450 sacks trinity lite weight with 3/4 of 1% CFR2 and 1/4# flocele per sack plus 200 sacks Class H with 3/4 of 1% CFR2 and 5# KCL per sack. Plug down 3:48 pm 12/27/79

Cemented second stage with 2050 sacks trinity lite weight with 1/2 of 1% CFR2 and 1/4# flocele per sack plus 100 sacks Class H with 5/8 of 1% CFR2. Plug down 3:15 AM 12/28/79.

Circulated cement to surface through 1" pipe.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert N. Enfield

TITLE Operator

DATE 12/31/79

(This space for Federal or State office use)

GEORGE H. STEWART

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE