



INEXCO OIL COMPANY

Bison Wallow  
Wildcat Field NM-146

Eddy County  
New Mexico

---

02/24/83    DWC \$750    CWC \$17,206,

Baber Wireline Service ran jet cutter to 7200'. Cutter failed to fire. POH, checked O.K. Reran tools & cutter failed to fire. POH & SD to wait on replacement wireline unit.

02/25/83    DWC \$3,607, CWC \$20,813,

RU GO, WIH with jet cutter, cut 5 1/2" csg. @ 7185', SOH LD 5 1/2" csg, LD 69 jts.

02/26/83    DWC \$3,063, CWC \$23,876

Fin POH, LD 5-1/2" csg (total of 174 jts), changed to 2-7/8" rams in BOP's, changed out to 2-7/8" tbg tongs, SDFN.

02/27/83    DWC \$3,000, CWC \$26,876

Repaired board in derrick, WIH w/2-7/8" od tbg, open ended to 7260', spotted 50 sxs class "C" cmt from 7260'-7110' (150' plug), SOH & LD 2-7/8" OD tbg, SDFN.

02/28/83    DWC \$7,730, CWC \$34,606

Tagged cmt plug @ 7078', RU GO, ran GR & JB to 3200', ran 4-1/2" csg gun & perfed 9-5/8" csg @ 3060' w/4 SPF, RD GO wireline, ran & set EZSV @ 2968' on 2-7/8" OD tbg, squeezed out 50 sxs class "C" cmt between 9-5/8" & 13-3/8" annulus w/good circ & left 35 sxs cmt between EZSV & perfs in 9-5/8" csg, PO of EZSV & left 15 sxs cmt on top of EZSV, POH w/stinger & LD tbg, SDFN.