



INEXCO OIL COMPANY

Bison Wallow  
Wildcat Field NM-146

Eddy County  
New Mexico

---

02/15/83    DWC \$512, TWC \$512,

Present Operation: P&A. Moving Rig to location.

02/16/83    DWC \$3,005, CWC \$3,517,

Baber Well Service MIRU. Killed well with 45 bbls. of 10.5#/gal. brine water. Pulled out of packer at 11,320'. LD 2 jts. of tbg. Preparing to circulate well around with 10.5#/gal. mud. SDFN.

02/17/83    DWC \$4,807, CWC \$8,324,

Finished mixing 130 bbls. of 10# mud. Circulated well around with same. POOH with 2 7/8" OD tbg. RU Baber Wireline truck. Ran GR & JB to 11,300'. POOH with same. SDFN.

02/18/83    DWC \$5,550, CWC \$13,874,

Baber Wireline ran and set 5 1/2" Pengo CIBP @ 11,300'. POOH with setting tool, ran 3 1/2" dump bailer. RD Wireline unit. Set 35' cmt plug on top of CIBP. Removed BOP's and started nipping down 5 1/2" X 9 5/8" tubing head. Tubing head and 5 1/2" csg slip were blown off Xmas tree. Serious injuries occurred to two workmen. Pressure came from being trapped in 5 1/2" X 9 5/8" casing annulus. Well did not continue to blow. Rig is shut down for safety inspection. All necessary agencies have been notified.

02/19/83    CWC \$13,874

No progress

02/20/83    No progress

02/21/83    No progress

02/22/83    DWC \$500, CWC \$14,374.

NU BOP's. Filled 9 5/8" X 5 1/2" annulus and 5 1/2" csg with 90 bbls. 10.4 brine. WO insurance man inspection. SDFN.

02/23/83    DWC \$2,182, CWC \$16,456

Repaired & installed rig floor, MU 5-1/2" spear on 1 jt of 3-1/2" OD DP (S-135), speared 5-1/2" OD csg, 5-1/2" OD csg was 7' below the csg head, worked 5-1/2" OD csg 2 hrs for free pt, csg free @ 7200' according to pipe stretch, stripped wireline thru DP & spear prior to spearing 5-1/2" OD csg, SDFN.