

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP. DATE
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM-0554774

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Florida Exploration Company

3. ADDRESS OF OPERATOR

Suite 900 Vaughn Bldg Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

910' FNL & 1980' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3002.7' GL

7. UNIT AGREEMENT NAME

Ross Draw Unit

8. FARM OR LEASE NAME

Ross Draw

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 34, T26S-R30E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other) Csg & cementing

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Re-entry: Ross Draw #9 on 7-7-81. Drilled out cmt. Drilling new formation on 7-8-81. Drilled a 6 1/8" hole to 14,583'. TD hole 8-27-81. Ran 4 1/2" 15.10# P110 SFSP liner. Bottom at 14,582', top of liner at 11,454'. Cemented with 500 sacks Class "H" cmt. WOC 24 hrs. Test liner to 2000#- OK. Rig released 9-3-81.

18. I hereby certify that the foregoing is true and correct

SIGNED

ACCEPTED FOR RECORD

TITLE

Engineer

DATE

11-5-81

(This space for Federal use)

ROGER A. CHAPMAN

APPROVED BY

CONDITIONS OF APPROVAL ANY:

TITLE

DATE

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

*See Instructions on Reverse Side