

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

12/12/80 15,356' Displacing hole w/10 ppg BW
10 ppg, vis. 28
Bit #24, 6 1/4" Sec, F-3-J
10,000 WOB, RPM 40, 2500 PSI, GPM 190

129/85 9 1/2 hr Drlg cement 12,040'-12,291' (T/Liner)
1/2 Service rig
11 Repair mud line
3 Circ after drlg liner top - no gas.

CUMULATIVE COST \$1,810,807 MUD & WATER \$277,357

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

12/13/80 15,356' NU BOPE

130/85 4 hr. Displace 15.1 ppg. mud w/10 ppg brine using
Western Co.
1/2 hr Circ.
1/2 hr Check for flow and service rig
14 hr. LD 3-1/2" DP
5 hr. ND BOPE stack. NU 6" 1500 BOPE on tbq. head

CUMULATIVE COST: \$1,808,530 MUD & WATER \$277,357

12/14/80 15,356', Rig Released

131/85 3 hr. Finished NUBOPE
5 hr. Clean Pits.
Rig released @ 8:00 p.m. 12-13-80 (CST)

DROP FROM REPORT until completion.
CUMULATIVE COST \$1,815,430 MUD & WATER \$277,357

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

12/25/80 MI RU Clark pulling unit.
12/26/80 Shut down for Christmas.
12/27/80 PU 4-1/8" flat bottom mill & 10 x 3" DC on 279 joints 2-3/8"
4.7#, N-80 ABC Mod tubing. SDON.
12/28/80 PU 101 joints tubing & RIH. SDON.
12/29/80 SD for Sunday.

CUMULATIVE COST \$1,820,000