

EDDY COUNTY, NEW MEXICO

POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

12/30/80

RIH PU tbg. Tagged top of liner @ 12,291' by tally.
Drilled & washed cement stringers to 12,391'. Lowered tbg
6 joints, set down 12,000# PU & reverse circ down each
joint washing down 2000 to 5000#. Washed down to 12,793.
Reverse circ clean. Pulled mill into 7". SDON.

CUMULATIVE COST \$1,822,000

EDDY COUNTY, NEW MEXICO

POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

12/31/80

Cleaned out 5" liner 12,793' to 15,149' recovering mud and LCM.
Pulled mill into 7" casing and SDON.

CUMULATIVE COST \$1,824,000

EDDY COUNTY, NEW MEXICO

POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/1/81

Clean out 5" liner 15,149'-15,270' (Top wiper plug)
Drllg plug & cement to 15,306'. Circ hole clean.
Pulled mill up into 7" csg. SDON.

CUMULATIVE COST \$1,827,000

1/2/81

Shut down for New Years day

1/3/81

Ran tbg to 15,306'. Circ hole with brine for 3 hrs. Pulled
mill up into 7" csg. SDON.

CUMULATIVE COST \$1,829,000

1/4/81

Ran tbg to 15,306'. Circ hole with 525 bbls, 2% KCl FW con-
taining 1% Sodium Bichromate. Pulled tbg to 15,005' & spot
3 bbls 7 1/2% HCT MSR-150. Pulled 200 stands tbg. SDON.

CUMULATIVE COST \$1,837,400

1/5/81

Shut down for Sunday. Prep to log & perf.

EDDY COUNTY, NEW MEXICO

POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/6/81

FOH with tubing. Lay down DC, scraper and mill.
Rig up CRC. Installed lubricator. Log GR-CCL
15,290'-12,280'.