

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/7/81

Rig up CRC Wireline. Pu 3 1/2" cased perforating gun.
Perf'd w/1 shot/ft @ following intervals: 14,857', 14,877',
14,945', 14,949', 14,997', 15,001', 15,005' (7 holes-MORROW)
Used 10.5 gm Posi-jet charge. POH w/gun. PU Otis WB packer
and subs as per procedure. RIH & set pkr @ 14,770'. PU
guide assembly & "J" latch with seal assembly. Run 6 jts
2 3/8" N-80 tbg in hole testing seal assembly to 5000 psi &
tbg to 10,000 psi. SDON

CUMULATIVE COST \$1,861,500

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/8/81

FIH with 2 3/8" N-80 4.7# tbg & tested to 10,000 psi.
Tag packer. Spaced out tubing and shut down over night.

CUMULATIVE COST \$1,868,000

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/9/81

ND BOPE. NU tree & test to 5,000 psi. RU NOWSCO. Pressured
tubing to 4400 psi. Sting packer & set down 14,000#. Land
tree & hook up flow line, TP 3600 psi. Blew well to pit for
6 minutes. Slight blow for 20 minutes. RU swab. Hit fluid
@ 9500'. GTS after first run (5-6' flare.)
Swab 6 runs with FL to 12,700' FFS. Recovered 10 bbl dirty
water. Prep to swab.

CUMULATIVE COST \$1,873,000

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/10/81

SITP 150 PSI Blew well down, RIH w/swab
fluid @ 12,700'. Made 7 swab runs, last
run from 14,500'. Rec. 6bbl Fluid. 3'
gas flare. SDON

CUM COST \$1,875,000

1/11/81

150 SITP. Fluid @ 13,000' FFS. Swabbed
1/2bbl on first run and two more dry runs.
3' flare. SDOS. Prep to acidize.

CUM COST \$1,877,000