

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

1/26/81 CAOF 644 MCF/Day (Morrow perms) 14857', 14877', 14945', 14949',
14997', 15001', 15005'.
This is a gas well.
Drop from report until pipeline tie-in.
Total Cost \$1,995,000

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

2/17/81 (Morrow) SITP 3100#. Ru swab, fluid level 1500' FFS.
Made 3 runs, fluid level @ 4700' FFS, rec 30 BLW.
2/18/81 SITP 2500#. Run swab, FL 4500' FFS. Made 14 runs, FL @
13,500' FFS. Recovered 90 BLW. Good blow behind swab

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

2/19/81 SITP 2400#. Blew down to pit. Fluid level 7000' FFS
(swab.) Swabbed 45 BLW in 14 runs. Well blowing
behind swab. (Morrow)

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

2/20/81 SITP 2000# psi.. Blew down to pit. Fluid level 12,000' FFS
(swab.) Recovered 30 BLW in 9 runs. Well swabbed down and
flowing to pit @ 300 MCFPD (estimated.) Prep to flow test
to pit.

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

2/21/81 SITP 1800#. Blew down to pit. Fluid level 13,000' (swab.)
Rec. 20 BLW in 6 runs. Swab dry. Gas flow decreasing.
Prep to flow to pit.

2/22/81 SITP 1800# No FL (swab). Fair blow behind swab. Rec 15 BLW
in 6 runs & swab dry. Left well open to pit for weekend.

2/23/81 Well flowing to pit. No gauges.
CUMULATIVE COST \$1,998,600

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

2/24/81 Swabbed 40 bbl water. Flow to open pit, 5' flare. Fluid
scattered in hole. Left open to pit. Rig down swab unit
2/24/81.

CUMULATIVE COST \$1,999,000