

EDDY COUNTY, NEW MEXICO
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

3/13/81 Shut well in. DROP FROM REPORT.

CUMULATIVE COST \$2,301,000

EDDY COUNTY, NEW MEXICO
WILDCAT
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/10/81 SITP 3700 PSI. RU Tom Hansen & run pressure bombs on wireline, set @ 14,911'. Blew well down & started 24 hr flow test @ 10:35 PM 4/9/81.

CUMULATIVE COST \$2,303,000

WILDCAT
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/11/81 Flow tested well 24 hrs. Rate 35 MCFPD. Shut-in.

4/12/81 Shut-in for BHP build-up.

4/13/81 Shut-in for BHP build-up. Prep to move in pulling unit.

CUMULATIVE COST \$2,304,000

EDDY COUNTY, NEW MEXICO
WILDCAT
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/12/81 Shut-in for bottom hole pressure build-up.

CUMULATIVE COST \$2,304,000

EDDY COUNTY, NEW MEXICO
WILDCAT
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/15/81 RU Tom Hansen. Pulled pressure bombs. Preparing to rig up Clark Well Service and swab for fluid sample.

CUMULATIVE COST \$2,307,000

EDDY COUNTY, NEW MEXICO
WILDCAT
POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E
(15,500' MORROW/WILDCAT) GL 3436.6'
BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/16/81 SITP 1550 psi. Bled off gas. Caught water samples. RU Clark Well Service. RU Otis slick line. Made gage ring run Set XX plug in XN nipple @ 14,787'. Tested down tubing to 4000 psi - OK. SDON.

CUMULATIVE COST \$2,311,000