

EDDY COUNTY, NEW MEXICO

WILDCAT

POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/17/81 TP 2200 psi. Bled off. Had 500 psi between 7" & 9 5/8". Caught a sample of oil that flowed back. ND tree. Unstung from WB. Installed BOPE. Circ hole with 2% KCl & 1% Sodium bichromate. POOH with 144 stands of tubing. Closed well in. Released crew. SDON. Prep to finish out of hole and dump bail cement.

CUMULATIVE COST \$2,324,500

4/18/81 Opened well up: 0 psi. POH with 488 joints tubing. Rig up McCullough & ran GR-CBL from 14,100-12,800': good bond. POOH Ran dump bailer-1 sk on Otis "WB" @ 14,787'. Ran gage ring. POOH. Ran Otis 5" WB with 1.94" bore. Packer bottom:
8' 3 1/2" 9.2#/ft IJ
3 1/2" x 2 3/8" X-over
8' 2 3/8" pup N-80
Otis X nipple 1.875"
8' 2 3/8" pup N-80
Otis XN Nipple 1.875"; 1.791 No go mule shoe bottom
Set packer @ 13,905'. SDON. Prep to change out wellhead.

4/19/81 Shut down for weekend.

4/20/81 Shut down for weekend.

CUMULATIVE COST \$2,341,890

EDDY COUNTY, NEW MEXICO

WILDCAT

POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

4/21/81 Opened well up: 0 psi. ND BOP & 6" x 1500# tbq hanger. NU 7 1/16" x 10,000# tbq hanger & 10,000# BOPE. RIH testing above slips to 10,000 psi. Otis stinger sub (1.94 hanger sub) 2 jts 2 3/8" ABC MOD N-80, Otis MH-2 pkr (5" x 2 3/8"), (3) 20' 2 3/8" blast joints & 2 3/8" 4.7 N-80 ABC-MOD tubing. Otis pkr has a 1.875 "X" nipple on top. Spaced out into WB pkr & 13,905' with 12,000# compression. Tree would not test. Closed well in. Gulf Co to work on head AM 4/21/81.

CUMULATIVE COST \$2,349,190