

DAILY DRILLING REPORTS

Page 7

WELL: Sotol Federal No. 1
Eddy County, New Mexico

OPERATOR: Bettis, Boyle & Stovall

2/25/87 - Continued

Rig down Welex and SDFN at 10:30 P.M.
Bond Log indicated good cement job.

2/26/87

Consultant: Joe Holten

Report for work done 2/25/87
Depth: 14,210' - Day 4 of Completion
P.U. 457 joints tubing open ended. Rig up
Howco. Spotted 200 gals 20% Acetic acid
from 14,140' back to 13,855'. TOH laying
down tubing work string. Lay down 400 joints
and SDFN at 6:30 P.M.

2/27/87

Consultant: Joe Holten

Report for work done 2/26/87
Depth: 14,210' - Day 5 of Completion
Finished TOH laying down work string. Rig
up Welex, run Baker 2.3" x 25" Model "F"
Packer. Set on wireline at 13,880'. Packer
has 6' x 2-7/8" tubing sub and 2.25" nipple
profile on bottom end of packer. TIH with "No
Left Hand" turn latch down assembly with one
seal. Length 1.64" and 2-7/8" tubing. Testing
tubing above slips to 1,000 psi - Ran 400 joints
and SDFN at 6:00 P.M. -- FINAL REPORT --
Trip to Midland, Texas in P.M.