

400' to TD - GR, FDC, CNL  
0 to TD - 10' drill cutting samples  
7500' to TD - Mudlogger  
120' Core in the Morrow

Proposed completion program and equipment set ups for each possible interval are detailed on separate sheets.

9. No abnormal temperatures or H<sub>2</sub>S hazards are expected at this location or during drilling of this well.<sup>2</sup> Potential pay zones do not contain either of these hazards in comparable offset field wells.

Abnormal pressure is expected in the Wolfcamp-Morrow sequences beginning at about 8500'. This hazard will be controlled through the use of weighted muds, and pressure control systems.

10. It is anticipated that the drilling operations will begin on October 15, 1980 and be completed in approximately 45 days. Completion operations will then commence and should take approximately 10 days.

CAP/ch