

(8) Testing, Logging and Coring Pressure:

Drill Stem Tests (all tests to be justified by a valid show of oil or gas) will be conducted where deemed necessary.

Mud Logging unit to be operative from 3400' to TD

Electric Log Program:

Compensated Neutron-Density Porosity Log

Laterolog

Proximity-Microlog

(9) No abnormal pressures or temperatures are anticipated above 9200'

(10) Anticipated Starting Date: December, 1980