Dec. 1973 UNITED ATES	Budget foreau No. 42
UNITED ATES DEPARTMENT OF THE INTERIOR L CONS. CON GEOLOGICAL SURVEY Drawn 09 Artesia, NM 882	1 6. IF INDIAN, ALLUITEE UR (RIBERINNELS 13)
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir, Use Form 9-331-C for such proposals.)	7. UNIT AGREEMENT NAME O. C. D. ARTESIA, OFFICE 8. FARM OR LEASE NAME
1. oil gas well other Storage	Washington Ranch Storage Project (7) - 9. WELL NO.
<ul> <li>2. NAME OF OPERATOR <ul> <li>E1 Paso Natural Gas Company</li> </ul> </li> <li>3. ADDRESS OF OPERATOR <ul> <li>1800 Wilco Bldg, - Midland, Texas 79701</li> </ul> </li> <li>4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) <ul> <li>AT SURFACE: 1052' FSL # 2055' FWL</li> <li>AT TOP PROD. INTERVAL:</li> <li>AT TOTAL DEPTH:</li> </ul> </li> </ul>	<ul> <li>W. I. Federal #23</li> <li>10. FIELD OR WILDCAT NAME</li> <li>Washington Ranch</li> <li>11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA</li> <li>Sec. 34, T-25-S, R-24-E</li> <li>12. COUNTY OR PARISH 13. STATE</li> <li>Eddy New Mexico</li> <li>14. API NO.</li> </ul>
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA	NA 15. ELEVATIONS (SHOW DF, KDB, AND WD) GR 3721.0
REQUEST FOR APPROVAL TO:       SUBSEQUENT REPORT OF:         TEST WATER SHUT-OFF	(NOTE: Réport results of multiple completion or zone change on Form 9-330.) (MILAL Strategy MEXACO Sell portigent details, and give pertinent dates

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded 12½" hole on 3-8-82 at 5:00 a.m., Young Drilling Rig No. 5. Drilled to 812' and ran 9 5/8", 32.3#, H-40 casing set at 811.12'. Cemented with 500 sxs. C1. "C" cement and circulated 50 sxs. to surface. Job complete at 11:45 p.m. 3-9-82. Top of cement at surface. WOC  $9\frac{1}{2}$  hours and tested casing 900 psi, test OK. Reduced hole to 8 3/4" and resumed drilling operations.

Project Approved by NMOCD	Order No. R-6175-	·A		
Subsurface Safety Valve: Manu. and Type			Set @	 _ Ft.
18. Thereby certify that the foregoing is trusted with the foregoing with the	e and correct	d. Svcs. DATE March	12,1982	 
	(This space for Federal or St	ate office use)		
APPROVED BY CONDITIONS OF APPROVAL IF ANY LE FOR RECORD A. CHAPMAN	TITLE	DATE		 
MAR 1 9 1982	*See Instructions on Rev	verse Side		
US CRONDERIAL SURVEY		<pre>4 contracted ex.</pre>		