

6/24/82

to

6/26/82

Perf casing 3801'-3809' (5 holes). Swab dry, no show of oil or gas.

6/27/82

to

6/30/82

Perf casing 5074'-5078' (5 holes), acidized w/1000 gal 15% HCL, recovered load, swabbed dry w/trace of oil.

7/3/82

PBTD 6800', Ran bit & scraper & CO hole. Ran McCullough collar locator, found CIBP in place @ 6800'. Ran Guiberson 5 1/2" Uni VI pkr + on-off tool w/1.875" profile + 200 jts (6310') of 2 3/8" EUE 8rd J-55 tbg. Set pkr @ 6335' w/12 pts of compression. Remove BOP, install well head, press annulus to 300#, ok. Spot 115 bbls packer fluid in annulus.