

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501Form C-103
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input type="checkbox"/>
LAND OFFICE	<input type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

JAN 26 1983

O. C. D.

ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)OIL
WELL ☐GAS
WELL ☒

OTHER-

1. Name of Operator

Yates Petroleum Corporation

2. Address of Operator

207 South 4th St., Artesia, NM 88210

3. Location of Well

UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM

THE West LINE, SECTION 2 TOWNSHIP 26S RANGE 31E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3244' GR

5a. Indicate Type of Lease

State ☒Fee ☐

5. State Oil & Gas Lease No.

LG 690

7. Unit Agreement Name

Almost Texas Unit

8. Farm or Lease Name

Almost Texas Unit

9. Well No.

1

10. Field and Pool, or Wildcat

Wildcat Morrow

12. County

Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐TEMPORARILY ABANDON ☐PULL OR ALTER CASING ☐PLUG AND ABANDON ☐CHANGE PLANS ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐COMMENCE DRILLING OPS. ☐CASING TEST AND CEMENT JOBS ☐OTHER Intermediate Casing ☒ALTERING CASING ☐PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 123 joints of 10-3/4" 45.5# & 40.5# J-55 ST&C casing as follows: 38 joints of 10-3/4" 45.5# J-55 ST&C casing, 84 joints of 10-3/4" 40.5# J-55 ST&C and 1 joints of 10-3/4" 45.5# J-55 S-80 casing set at 4210'. 1-Texas Pattern notched guide shoe set at 4210'. Super Seal float collar set at 4113'. Cemented w/3350 sacks Pacesetter Lite, 8#/sack salt, 1/4#/sack celloseal. Tailed in w/300 sacks Class "C". Compressive strength of cement - 950 psi in 12 hours. PD 8:30 PM 1-12-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 35 sacks. WOC. Drilled out 11:00 PM 1-14-83. WOC 50 hours and 30 minutes. Cut off and welded on flow nipple. Reduced hole to 9-5/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE Production Supervisor

DATE 1-19-83

Original Signed By

Leslie A. Clements

JAN 26 1983

APPROVED BY

TITLE Supervisor

DATE

CONDITIONS OF APPROVAL, IF ANY: