

RECEIVED BY NOV 25 1985

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

ARTESIA NM 88210

NOV 25 1985

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☒ O.C.D. ☐ ARTESIA, OFFICE ☐ OTHER

2. NAME OF OPERATOR
J.C. Williamson ✓

3. ADDRESS OF OPERATOR
P.O. Box 16 Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
767' FSL & 467' FEL

5. PERMIT NO.
30-015-24356

6. ELEVATIONS (Show whether BS, OP, or etc.)
2988.1 GR

7. LEASE DESIGNATION AND SERIAL NO.
NM 17225 - B

8. IF INDIAN, ALLOTTEE OR TRIBE NAME

9. UNIT AGREEMENT NAME

10. FARM OR LEASE NAME
Abby Federal

11. WELL NO.
1

12. FIELD AND POOL, OR WILDCAT
West Ross Draw Delaware

13. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 28
T-26-S, R-30-E

14. COUNTY OR PARISH
Eddy

15. STATE
NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PUMP OR ALTER CASING ☐
 PLUG BACK TREAT ☐ MEASURE COMPLETION ☐
 SHUT-IN OR ABANDON ☐ ABANDON* ☐
 REPAIR WELL ☐ CHANGE PLANT ☐
 (Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
 FRACTURE TREATMENT ☐ ALTERING CASING ☐
 SHUTTING OR ACIDIZING ☒ ABANDONMENT* ☐
 (Other) Re-completion re-file

(Note: Report results of multiple completion on Well Completion or Re-completion Report and Log form.)

17. IF REPAIR PROPOSED FOR COMPLETION OR RATHEN, clearly state all pertinent details, and give pertinent dates, including estimated date of starting and completion work. If well is already drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.*

- 1) RU Completion Unit, COH w/rods & pump. Put on EOP, set CIBP @ 4860', tested to 500#-held ok.
- 2) Perforated from 4285-4311', acidized w/1500 gals. 7 1/2% NEFE acid, swab back load-No show O/G.
- 3) GIH, set BP @ 3523', tested to 2000#-held ok.
- 4) Perforated from 3480-85', acidized w/1000 gals. 7 1/2% NEFE acid, swab back load.
- 5) GIH, set BP @ 3484', tested to 2000#-held ok., acidized w/1500 gals. 7 1/2% NEFE acid., swab back well for 3 days.
- 6) Kill well, GIH w/rods & pump. Now waiting on Conoco low pressure casinghead gas line.

I hereby certify the foregoing is true and correct.

TITLE Drilling/Production

DATE 11-19-85

(Space for Federal or State office use)

ACCEPTED FOR RECORD

TITLE

DATE

COMPLETION OF APPROVAL, IF ANY:

NOV 22 1985

*See Instructions on Reverse Side