

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P.O. BOX 2088

SANTA FE, NEW MEXICO 87501

MAR 17 1983

FEB 28 1983

Form C-103
Revised 10-1-79O. C. D.
ARTESIA, OFFICEO. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	30-015-24358	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.OIL WELL ☒ GAS WELL ☐ OTHER ☐Name of Operator
Hardwick Oil Company

Address of Operator

1616 S. Voss, Suite 540, Houston, Texas 77057

Location of Well

 UNIT LETTER C 1980 FEET FROM THE West LINE AND 590 FEET FROM
 THE North LINE, SECTION 22 TOWNSHIP 26-S RANGE 28-E N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name
Humboldt State
State of New Mexico

9. Well No.

1

10. Field and Pool, or Wildcat
Wildcat - Bone Springs15. Elevation (Show whether DF, RT, GR, etc.)
2967.3 Ground Elevation12. County
EddyCheck Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:
 REFORM REMEDIAL WORK ☐
 TEMPORARILY ABANDON ☐
 PLUG OR ALTER CASING ☐
 OTHER ☐

 PLUG AND ABANDON ☐
 CHANGE PLANS ☐
 OTHER ☐

SUBSEQUENT REPORT OF:

 REMEDIAL WORK ☐
 COMMENCE DRILLING OPNS. ☐
 CASING TEST AND CEMENT JOBS ☒
 OTHER ☐

 ALTERING CASING ☐
 PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-6-83 Ran 11 jts. 13-3/8" 65# K-55 8rd Casing set @ 425' cemented to surface with 425 sx Class "C" + 2% CaCl₂. Plug down 1-7-83 @ 3:15 am

1-7-83 Tested casing and BOP with 1000 psig. OK. Waited on cement 24 hrs. Drilled out. Length of casing test - 1 hour.

1-16-83 Ran 59 jts. 8-5/8" 24# & 32# K-55 8rd casing set at 2518'. Cemented to surface with 700 sx Howco Lite Weight + 8#/sx salt, 1/4 lb. flo seal/sx + 200 sx Class "C" with 2% CaCl₂. Plug down @ 9:30 am 1-16-83.1-17-83 Waited on cement ²⁴~~12~~ hours*. Installed BOP. Tested casing and BOP with 1000 psig. OK. Length of casing test - 1 hour.

* mix woc 18 hrs. Ref 103

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CO [Signature]

TITLE Petroleum Engineer

DATE 2-14-83

APPROVED BY [Signature]

TITLE SUPERVISOR, DISTRICT II

DATE MAR 01 1983

IF ONE OF APPROVAL IS ANY: