

/27/83 - TD 9765'. WOC 18 1/4 hr (total WOC 27 1/4 hr) Run Temperature Survey and top of cement at 2230'. NU BOE and test to 5000 psi. - OK. RIH and drill DV tool at 5004' and test csg to 1500 psi 30 min-OK. (9 ppg mud weight). Drill FC test csg to 1500 psi 30 min- OK. (9 ppg mud weight).

/28/83 - TD 10,212'. Drlg.