

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☒ gas well ☐ other ☐
2. NAME OF OPERATOR
Santa Fe Exploration Company (505-623-2733)
3. ADDRESS OF OPERATOR
P.O. Box 1136/Roswell, NM 88201
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 2310' FSL & 990' FEL
AT TOP PROD. INTERVAL: same
AT TOTAL DEPTH: same

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:

- | | | |
|----------------------|--------------------------|--------------------------|
| TEST WATER SHUT-OFF | <input type="checkbox"/> | <input type="checkbox"/> |
| FRACTURE TREAT | <input type="checkbox"/> | <input type="checkbox"/> |
| SHOOT OR ACIDIZE | <input type="checkbox"/> | <input type="checkbox"/> |
| REPAIR WELL | <input type="checkbox"/> | <input type="checkbox"/> |
| PULL OR ALTER CASING | <input type="checkbox"/> | <input type="checkbox"/> |
| MULTIPLE COMPLETE | <input type="checkbox"/> | <input type="checkbox"/> |
| CHANGE ZONES | <input type="checkbox"/> | <input type="checkbox"/> |
| ABANDON* | <input type="checkbox"/> | <input type="checkbox"/> |

(other) Moving In Rotary Rig and Set and Cement Surface Casing

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*
- 2/19/83 Moving cable drilling rig off location. Moving rotary rig on location. Rigging up rotary rig.
- 2/20/83 Finished rigging up rotary rig. Commenced rotary drilling. Lost circ. @ 160' Regained circ., drilled to 425'. Lost circ coming out of hole. Went back in hole, tried to regain circ. Unsuccessful. Ran 10 jts of 13-3/8" 48# H40 ST&C casing, set @ 400'. Cemented w/175 sx. filler + 4% Gel & 2% CaCl followed by 200 sx Class C + 2% CaCl. Cement did not circulate. Prep to 1".
- 2/21/83 Used 1" and cemented w/200 sx. Class C Cmt. Cement circulated to surface. WOC 12 hrs. Installed BOP. Tested csg. @ 1000# for 30 min., tested O.K. Prep to drill out cement w/11" bit.
- K.B. to G.L. measurement C.I.A. Drilling Corporation Rig #1 - 10 ft.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Jackie M. Glass TITLE Agent DATE February 23, 1983

Jackie M. Glass FOR RECORD

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL

(ORIG. SGD.) DAVID R. GLASS

DATE

FEB 24 1983

MINERALS MANAGEMENT SERVICE
ROSWELL, NEW MEXICO

*See Instructions on Reverse Side

5. LEASE
NM-15302

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

RECEIVED

8. FARM OR LEASE NAME
Newyear Federal

9. WELL NO.

FEB 28 1983

1

10. FIELD OR WILDCAT NAME

Wildcat - Delmon

O. C. D.

ARTESIA, OFFICE

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec 3-25S-29E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

14. API NO.

30-015-24389

15. ELEVATIONS (SHOW DF, KDB, AND WD)

2993' G.L.

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

RECEIVED
FEB 24 1983

MINERALS MANAGEMENT SERVICE
ROSWELL, NEW MEXICO