

RECEIVED BY

AUG 08 1985

SUNDRY NOTICES AND REPORTS ON WELLS

Use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Hamon Oil Company

(Bill Cozart)

(915-682-5218)

3. ADDRESS OF OPERATOR

611 Petroleum Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

2310' FNL & 660' FNL of Section

(Unit H)

(SE 1/4 NE 1/4)

14. PERMIT NO.

15. FORMATIONS (Show whether DE, GR, etc.)

2925.5' GR

2944.5' RB

NY-15302

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Gulf Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat - *Penn*

11. SEC., T., R., M., OR U.S. AND SURVEY OR AREA

Sec. 5, T25S, R29E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Run 7-5/8" csg & BOP test

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1. Drilled 9-1/2" hole to 10,000' TD. 7-18-85

2. Ran electric logs. 7-21-85

3. Ran 7-5/8", 29.70# & 33.70#, N-80, S-95, L-80 & P-11C, LTC & Buttress casing set at 10,000'. 7-23-85

4. Cemented in 2 stages as follows: 1st stage: 450 sx Class H containing 3/10% CFR-2 & 6/10% Halad A. 7-22-85. Cemented 2nd stage through DV tool at 6770' with 300 sx Class H Neat. 7-23-85

5. Installed 5000# BOPs and tested BOPs & related equipment to rated working pressure. 7-29-85

6. Drilled DV tool, floats and 5' of formation to 10,005'. 7-24-85

7. Tested casing seat to 15.2# EKV. 7-25-85. No pressure loss.

18. I hereby certify that the foregoing is true and correct

SIGNED *B.W. Cozart* (B.W. Cozart) TITLE Drilling Foreman

DATE 7-31-85

(This space for Federal or State office use)

APPROVED BY ACCEPTED FOR RECORD

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

AUG 5 1985

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO