

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
DEVELOPMENT COMMISSION

SUBMIT IN TRIPLICATE
Instructions re-

Budget Bureau No. 1004-0135
Expires August 31, 1985

45F

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Texaco Producing Inc. ✓

3. ADDRESS OF OPERATOR

P. O. Box 728, Hobbs, New Mex. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

990' FNL & 330' FWL, Unit Letter D

14. PERMIT NO.

30-015-25479

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2925' -GR

RECEIVED BY

JAN 6 1986

O. C. D.
ARTESIA, OFFICE

5. LEASE DESIGNATION AND SERIAL NO.

NM-41646

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

"BD" Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Brushy Draw Delaware

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 25, T-26S, R-29-E

12. COUNTY OR PARISH 13. STATE

EDDY

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Spudded Well

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded 14 3/4" hole @ 5:00 PM 12-12-85. TD-410'.

1. Ran 12 jts. of 11 3/4", 42# H-40 St&C csg. set at 505'.
2. Cemented with 500 sx. Class H with 2% CACL. Circulated 5 sxs. to surface, waited on cement 18 hours.
3. Tested casing to 500# for 30 minutes from 9:00 am to 9:30 am on 12-17-85. Tested ok. J.C. at 9:30 am.

ACCEPTED FOR RECORD

JAN 8 1986

CARLSBAD, NEW MEXICO

I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Dist. Opr. Mgr.

DATE

12-23-85

This space for Federal or State office use)

PROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side