

J. C. WILLIAMSON, EP-USA #1-I, 26-26-29

Telephone conversation with Mr. Williamson

9/15/81 @ 2:24 p.m.

TD 3047'

10 3/4 @ 350 circ

8 5/8 @ 850, (Murdock said 1250 of 8 5/8) mud to shut off water

5½ @ 3000'

Can not close in "Boots and Coats" has head to strip in tubing.

BHP approximately 1800#, Surface press approximately 1600#, venting 2½ MMCF Gas

Saturday blowed out (9-12-81)

Changed out well head, will move on pulling unit and start running tubing.

9/16/81 J. C. Williamson called

Have new head on and 1 joint tubing in hole with 3 vent lines.

Will strip tubing this a.m. and kill well and run 5½" and cement back to intermediate.

9/23/81

5¼" casing cemented, well dead, TOC @ 2400'.