

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.O.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

AUG 25 '87

O. C. D.

ARTESIA OFFICE

Form C-103
Revised 10-1-

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
G-8794

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Texaco Producing Inc.	8. Farm or Lease Name Salt Mountain "36" St
3. Address of Operator PO Box 728, Hobbs, NM 88240	9. Well No. 3
4. Location of Well UNIT LETTER C 330 FEET FROM THE North LINE AND 1677 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 26S RANGE 29E NMPM.	10. Field and Pool, or Wildcat Brushy Draw Delaware
15. Elevation (Show whether DF, RT, GR, etc.) 2901' GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☒ Drilling
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 14 3/4" hole at 8:00 AM, 08/10/87
Ran 12 jts. 11 3/4", 42#, H-40, STC casing, set at 500'.

1. Ran 71 jts. 8 5/8", 32#, J-55, LTC casing, set at 3000'.
2. Cement with 900 sxs. LW 15# Salt 1/4# flocele. 250 sxs. Class "H" 1/4# flocele. Plug down 12:15 pm, 08/17/87. Circ. 88 sxs.
3. Test BOP to 3000 psi. Rotating head 2100 psi. Tested 8 5/8" casing to 1500 psi, from 9:00 to 9:30 AM, 08/18/87. Held ok. Job complete at 9:30 AM, 08/18/87.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Les A. Clements

TITLE Hobbs Area Superintendent

397-3571

DATE August 24, 1987

APPROVED BY

Original Signed By
Les A. Clements
Supervisor District II

TITLE

DATE SEP 4 1987

CONDITIONS OF APPROVAL, IF ANY: