

MALLON OIL COMPANY

1099 18th Street, Suite 2750, Denver, Colorado 80202
(303) 293-2333

MALLON OIL COMPANY

Amoco Federal #14

Section 28, SW/4 SE/4, T26S-R29E
Eddy County, New Mexico

02-06-88 Waiting for road and location to dry.

02-07-88 Waiting for road and location to dry.

02-08-88 Begin moving in and rigging up CapStar.

02-09-88 Depth 42'. Moved in parts of rig, began rigging up
CapStar Rig #1.

02-10-88 Depth 407', made 365'. Rig up and began drilling under
conductor at 19:09 - Shut down at 51', wait on welder to
work on boom at 19:25 - Resume drilling at 21:57 - TD at
407' at 04:10 - Circulate waiting on float equipment. -
1/2° at 236'.

 Daily cost \$4,266
 Cumulative cost: \$10,711

02-11-88 Depth 407', made 0'. TOH with 12 1/4" Bit, Sub and
Collars, run in hole with 8 5/8" cement guide shoe 26.25'
shoe jt, float insert, 13 more joints 8 5/8"/24#/ft. K-55
csg (casing total 400.46'), with 4 centralizers; thread
lock shoe and two collars above. - Cement with 385 sx
Class 'C' + 2% CaCl₂, maintained good returns throughout,
cement fell back inside conductor after displacing 102 sx
circulated to pit. - Plug down at 1:30 p.m. - WOC 12 hrs,
cut off casing and weld on slip collar, install casing
head and BOP. - Waiting on hose to pressure test BOP
stack.

 Daily cost: \$9,952.00
 Cumulative cost: \$20,663

02-12-88 Depth 1018', made 611'. 1 3/4° at 706'. Drilling.

 Daily cost: \$5,836
 Cumulative cost: \$26,499

02-13-88 Depth 1627', made 609'. 1/2° at 1074', 3/4° at 1354'.

 Daily cost: \$5,567
 Cumulative cost: \$32,066