

PICKETT DRAW FEDERAL 2
SEC. 10, T-25-S, R-29-E
EDDY CO., NEW MEXICO
PTD: 14,200'

CALL: BETTIS BROS. 915-685-4128 KAY
CNG PRODUCING CO: 918-579-3820 BECKY
LES HONEYMAN: 915-686-7933 PAM
MERIDIAN OIL CO.: 915-686-5600 JODY

MAIL: CNG PRODUCING CO. 705 S. FLGIN, P. O. BOX 2115, TULSA, OK 74120
LES HONEYMAN 110 W. LOUISIANA, SUITE 270, MIDLAND, TX. 79701
MERIDIAN OIL CO. 21 DESTA DRIVE, MIDLAND, TX. 79705 ATTN: JODY KING
EXXON COMPANY, USA, P. O. BOX 1600, MIDLAND, TX. 79702
BETTIS BROTHERS INC. 500 W. WALL SUITE 312, MIDLAND, TEXAS 79701
BRUCE STREET P. O. BOX 37, GRAHAM, TX. 76046
EDWARD E. GAYLORD II, RT. 5, BOX 393, GUTHRIE, OK 73044
JIM GUINN, SUITE 650, 201 E. ABRAM, ARLINGTON, TX 76010
ALLAR CO. P. O. BOX 630, GRAHAM, TEXAS 76046

- 1-31-88 MOVE IN D-9 CAT & START BUILDING LOCATION.
- 2-1-88 LEVELING LOCATION W/DOZER
- 2-2-88 BUILDING PIT & LOCATION
- 2-4-88 BUILDING LOCATION
- 2-5-88 LOCATION FINISHED, WILBROS DRLG. STARTED MOVING SOME EQUIPMENT ON LOCATION. DWC:\$31,955.17, CWC:\$31,955.17
- 2-6-88 SHUT DOWN FOR WEATHER. DWC:0
- 2-7-88 MOVING IN WILBROS RIG #16, DWC:\$0 CWC:\$31,955.17.
- 2-8-88 DAY #1, MOVING IN & RIGGING UP WILBROS RIG #16, LINED PITS. DMC:\$0 CMC: \$0, DWC:\$2415.49 CWC: \$34,370.66.
- 2-9-88 DAY #2 30' PRESENT OPERATION: RIGGING UP & NIPPLING UP. SET 30' OF 30" CONDUCTOR PIPE, SET AND CEMENT CONDUCTOR PIPE W/5 YRDS SOUTHEAST REDI-MIX. DRILLED 39' OF 30" CONDUCTOR HOLE. DMC:0 CMC:0 DWC:\$4586.47 CWC:\$38,957.13.
- 2-10-88 DAY #3: 45' PRESENT OPERATION: WORKING ON ROTARY TABLE, 800# PUMP PRESSURE, PUMP #1 6"X 9", 80 SPM; PUMP #2 6"X 8", 25 SPM, DRLG. W/BRINE, BIT #1, 26", CCS-3A, RE-TIP IN @ 30' MADE 15' IN 1/2 HR. SUMMARY: STARTED DRILLING OUT FROM UNDER 30" CONDUCTOR @ 10:30 AM 2-9-88, ROTARY TABLE BROKE DOWN @ 45', POOH WAITING ON PARTS FOR ROTARY TABLE. HOURLY BREAKDOWN: 1/2 HR. DRLG., 3 1/2 HRS. RIG UP AND NIPPLE UP HYDRILL. 2 HRS. PICK UP BOTTOM HOLE ASSEMBLY. 1 HR. POOH, 17 HRS. WORK ON ROTARY TABLE & WAIT ON PARTS. DMC: 0 CMC:0 DWC:\$1539.65 CWC:\$40,496.78.