

PICKETT DRAW #2

- 2-16-88 DAY #9, 1420' ANHYDRITE, PRESENT OPERATION: DRLG. MADE 460' IN LAST 24 HRS. 5000-55,000# WOB, 68 RPM'S, 2000# PUMP PRESS. PUMP #1 90 SPM, PUMP #2 90 SPM, SURVEY @ 1120' 3/4 DEG. WT. 9.5, 10 PH, DRLG. W/CUT BRINE; BIT #5 17 1/2", 2JS, IN @ 882' MADE 538' IN 28 HRS. HOURLY BREAKDOWN: 23 3/4 HRS. DRILLING, 1/4 HR. SURVEY. DMC:0 CMC:\$693.00 DWC:\$10,787.93 CWC:\$137,026.38.
- 2-17-88 DAY #10, 1705, ANHYDRITE, PRESENT OPERATION: DRLG. MADE 285' IN LAST 24 HRS., 10,000-55,000 BIT WT. 65 RPM'S, 2000# PUMP PRESSURE, #1 6'X9", 90 SPM, PUMP #2 6"X 8", 110 SPM, 607 GPM, SURVEY @ 1551' 1 DEG., HUD WT. 9.9, DRLG. W/BRINE, BIT #5, 17 1/2" 2 JS, IN @ 882' OUT @ 1438' MADE 556' IN 31 HRS. BIT #6 17 1/2" 2JS, IN @ 1438' MADE 267' IN 18 3/4 HRS. HOURLY BREAKDOWN: 20 3/4 HRS. DRLG., 3 HRS. TRIP FOR BIT 1/4 HR. SURVEY, DMC: \$230.00, CMC: \$923.00, DWC:\$6233.75 CWC: \$143,260.13.
- 2-18-88 DAY #11, 2030' ANHYDRITE, PRESENT OPERATION: DRLG. MADE 325' IN LAST 24 HRS. 60,000# WOB, 65 RPM'S, 2000# PUMP PRESSURE, PUMP #1 90 SPM, PUMP #2 106 SPM, SURVEY @ 1930' 1 DEG. WT. 9.9, PH 10, DRLG. W/BRINE, BIT #6 17 1/2", 2JS, IN @ 1438' MADE 592' IN 39 1/4 HRS., HOURLY BREAKDOWN: 20 1/2 HRS. DRLG., 1/4 HR. SURVEY, 1/4 HR. WASH TO BOTTOM, 3 HRS. TRIP OUT OF HOLE, CHANGE OUT REAMERS, TRIP BACK IN HOLE. DMC: 0 CMC:\$923.00 DWC:\$6841.75 CWC:\$150,101.88.
- 2-19-88 DAY #12, 2515' ANHYDRITE W/SAND & SHALE STREAKS, PRESENT OPERATION: DRLG. MADE 485' IN LAST 24 HRS., 60,000 WOB 65 RPM'S, 2000 PUMP PRESSURE, PUMP #1 90 SPM, #2 106 SPM, WT. 10, PH 10.5, DRLG. W/BRINE, SURVEY @ 2400' 3/4 DEG. BIT #6 17 1/2" 2JS, IN @ 1438' MADE 1077' IN 63 HRS., HOURLY BREAKDOWN: 23 3/4 HRS. DRLG, 1/4 HRS. SURVEY, DMC: 230.00 CMC: \$1153.00 DWC:\$10,423.75 CWC:\$160,525.63
- 2-20-88 DAY #13, 3040' ANHYDRITE & LIME; PRESENT OPERATION: DRLG. MADE 525' IN LAST 24 HRS., 60,000 BIT WT., 65 RPM'S, 2000# PUMP PRESSURE, PUMP #1 90 SPM, PUMP #2 106 SPM, WT. 10, PH 9.0, DRLG. W/BRINE, SURVEY @ 2890' 3/4 DEG. BIT #6, 17 1/2" IN @ 1438', MADE 1602' IN 86 1/2 HRS. HOURLY BREAKDOWN 23 3/4 HRS. DRLG. 1/4 HR. SURVEY. DMC:\$300.00 CMC:\$1453.00, DWC:\$11,025.00, CWC:\$171,850.63.
- 2-21-88 DAY #14, 3070' LIME, PRESENT OPERATION: WOC, MADE 30' IN LAST 24 HRS., 60,000 BIT WT. 65 RPM'S, 2000 PUMP PRESS. PUMP #1 90 SPM, PUMP #2 106 SPM, WT. 10, PH 10, DRLG. W/BRINE SURVEY @ 3070' 1 1/2 DEG., BIT #6 IN @ 1438' OUT @ 3070' MADE 1632' IN 88 3/4 HRS. HOURLY BREAKDOWN: 2 1/2 HRS. DRLG. 1 1/2 HRS. CIRC. HOLE, 3 HRS. POOH AND LAY DOWN DRILL PIPE, 13 HRS. PICK UP 77 JNTS. 13 3/8" 68# K-55, BUTTRESS & RUN TO BOTTOM, 3 1/2 HRS. CEMENT, 1/2 HR. WOC. INTERMEDIATE CASING: SET 77 JNTS OF 13 3/8" 68#, K-55, L.T.&C. 8 RD, SET @ 3070' CMT. W/4600 SX TOTAL (3200 SX HALLIBURTON LITE, 12# SALT, 5# GILSONITE, 2% CC + 900 SX HALLIBURTON LITE 12# SALT, 1/4# FLOCELE+ 500 SX CLASS C, 2% CC, 1/4# FLOCELE) DMC:\$300.00, CMC:\$1753.00, DWC:\$68,630.00, CWC:\$240,480.63.