

PICKETT DRAW #2

- 3-6-88 DAY #28, 9155' LIME & SHALE, PRESENT OPERATION: DRLG. MADE 235' IN LAST 24 HRS., 60,000 BIT WT., 60 RPM'S, 2000# PUMP PRESSURE, PUMP #1 90 SPM, PUMP #2 112 SPM, WT. 8.8, VIS. 29 10.5 PH, DRLG. W/CUT BRINE, BIT #9 12 1/4", J-33C, IN @ 8618' MADE 537' IN 36 HRS., HOURLY BREAKDOWN: 24 HRS. DRLG. DMC:\$254.00, CMC: \$4511.00, DWC:\$6863.25, CWC:\$459,384.83.
- 3-7-88 DAY #29, 9485' LIME & SHALE, PRESENT OPERATION: DRLG. MADE 330' IN LAST 24 HRS., 60,000 BIT WT., 60 RPM'S, 2000# PUMP PRESSURE, PUMP #1 90 SPM, PUMP #2 112 SPM, WT. 8.8, VIS. 29 10.5 PH, DRLG. W/CUT BRINE, BIT #9, MADE 867' IN 59 1/4 HRS. SURVEY @ 9170' 1 1/4 DEG. HOURLY BREAKDOWN: 23 1/4 HRS. DRLG. 3/4 HRS. SURVEY. DMC:\$279.00, CMC:\$4790.00, DWC:\$8859.50 CWC:\$468,244.33.
- 3-8-88 DAY #30 9805' LIME & SHALE, PRESENT OPERATION: DRLG., MADE 320' IN LAST 24 HRS., 60,000 BIT WT. 60 RPM'S, PUMP #1 80 SPM PUMP #2 95 SPM, WT. 8.8, VIS. 29, PH 10, DRLG. W/CUT BRINE, SURVEY @9653' 3/4, BIT #9 MADE 1187' IN 82 3/4 HRS., HOURLY BREAKDOWN: 23 1/2 HRS. DRLG. 1/2 HR. SURVEY. DMC:\$256.00, CMC:\$5046.00, DWC:\$7129.00, CWC:\$475,373.33
- 3-9-88 DAY #31, 10,188' LIME, SHALE & SAND, PRESENT OPERATION: DRLG. MADE 383' IN LAST 24 HRS., 55,000 BIT WT. 60 RPM'S, 2000# PUMP PRESSURE, PUMP #1 80 SPM, #2 95 SPM, WT. 8.8, VIS. 29 PH 10, DRLG. W/CUT BRINE, SURVEY @ 10140' 1/4 DEG., BIT #9 IN @ 8618' MADE 1570' IN 106 HRS., HOURLY BREAKDOWN: 23 1/2 HRS. DRLG. 1/2 HR. SURVEY. DMC:\$576.00, CMC:\$5622.00 DWC: \$10,188.63, CWC:\$485,561.96.
- 3-10-88 DAY #32 10,260' LIME, SHALE & SAND, PRESENT OPERATION: LOGGING MADE 72' IN LAST 24 HRS., SURVEY @ 10,260' 1/2 DEG., BIT #9 12 1/4", J-33C, IN @ 8618' MADE 1642' IN 111 1/2 HRS., OUT @ 10,260' WT. 8.9, VIS. 29, PH 10, HOURLY BREAKDOWN: 5 1/2 HRS. DRLG., 1 3/4 HRS. CIRC. HOLE, 4 3/4 HRS. SURVEY & TRIP OUT OF HOLE TO LOG, 12 HRS. LOGGING. DMC: \$107.00, CMC:\$5729.00, DWC:\$4972.15, CWC:\$490,534.11.
- 3-11-88 DAY #33 10,260' PRESENT OPERATION: RUNNING 9 5/8" CASING. WT. 8.9, VIS. 29, PH 10, HOURLY BREAKDOWN: 4 HRS. LOGGING, 1 HR. RIG DOWN LOGGERS, 3 3/4 HRS. TRIP IN HOLE AND LAY DOWN DRILL COLLARS, 2 1/2 HRS. WASH 80' TO BOTTOM & CIRC. HOLE CLEAN, 6 3/4 HRS. LAY DOWN DRILL PIPE, 4 1/2 HRS. RUN 9 5/8" CASING. DMC:0 CMC:\$5729.00, DWC: \$28,571.49, CWC:\$519,105.60
- 3-12-88 DAY #34, 10,260' PRESENT OPERATION: WOC, NIPPLING DOWN BOP STACK, HOURLY BREAKDOWN: 9 1/2 HRS. RUN 9 5/8" 43.50# & 47#, P-110 & S-95 CSG. TO 10,260'; 264 JNTS., 1 1/2 HRS. RIG UP CEMENTERS & PUT ON NEW CEMENT HEAD, OLD CMT. HEAD LEAKED, 2 HRS. PUMP CEMENT, PLUG DOWN @ 11 PM; 4 1/2 HRS. RAISE BOP STACK & NIPPLE UP; 3 1/4 HRS. WAIT ON NEW CASING SLIPS, FIRST SET WRONG SIZE; 1 1/2 HRS. SETTING SLIPS & NIPPLING UP. DMC:\$0; CMC:\$5,729.00; DWC:\$219,389.54 CWC:\$738,495.14.