

PICKETT DRAW #2

8-26-68 DAY #48, 12,404', PRESENT OPERATION: TESTING, DST #2, 12,310' 12,404', NW 12.4, VIS. 36, WL 11.8, PH 10, SURVEY @ 12,404' 1 DEG., HOURLY BREAKDOWN: 8 HRS. TRIP, 1 3/4 HRS. PICK UP & MAKE UP TEST TOOLS, 1/4 HR. RIG UP DST MANIFOLD, 3 HRS. SHORT TRIP, 9 HRS. MIX MUD TO BRING WT. UP TO 12.5#, 2 HRS. CIRC. BOTTOMS UP. DMC:\$10,906. CMC:\$24,766. DWC:\$16,286. CWC: \$843,914.

3-28-88 DAY #50, 12,490', 30% LIME, 30% SAND, 40% SHALE, 10-15 MN/FT.  
PRESENT OPERATION: DRLG., MADE 86' IN LAST 24 HRS., 50,000 WOB  
60 RPM'S, VIS. 38, WL 2.6, 120,000 CHL. PH 10, BIT #12, 8 1/2"  
HUGHES, J-44C, IN @ 12,404' MADE 86' IN 22 1/2 HRS.,  
PUMP PRESSURE 2000#, 101 SPM, 12.8 MUD WT. HOURLY  
BREAKDOWN: 22 1/4 HRS. DRLG., 3/4 HRS. RIG SERVICE & CUT DRLG.  
LINE, 3/4 HRS. WASH 60' TO BOTTOM. REMARKS: TOP OF STRAWN @  
12,450', 400 UNITS BACKGROUND GAS, 450 UNITS CONNECTION GAS.  
DMC:\$3,972. CMC:\$28,738. DWC:\$13,662. CWC:\$864,202.

3-27-88 DAY #51, 12,600', 30% LIME, 30% SAND, 40% SHALE, 12 MIN/FT,  
PRESENT OPERATION: DRLG., MADE 110' IN 24 HRS., 50,000 WOB  
60 RPM'S, 2000# PUMP PRESSURE, 101 SPM, 12.8 MUD WT., 38 VIS.  
WL. 8, 120,000 PPM CHL. BIT #12, 8 1/2", J-44C, IN @ 12,404'  
MADE 196' IN 46 HRS., HOURLY BREAKDOWN: 23 1/2 HRS. DRLG.  
1/2 HRS. CHANGE OUT ROTATING HEAD BEARING, REMARKS: 12,560'  
12,570' LOWER STRAWN; 40% SAND, 10% LIME, 50% SHALE, NO SHOW  
NO GAS, BROKE FROM 14 MIN/FT. TO 11 MIN./FT. DMC:\$0, CMC:  
\$28,738 ; DWC:\$5380, CWC:\$872,282.