

PICKETT DRAW #2

- 4-13-88 DAY #66, 13,386' 70% LIME, 20% SAND, 10% CHERT, 15 MIN/FT. MADE 68' IN LAST 24 HRS., PRESENT OPERATION: TRIP FOR BIT, 25,000 WOB, 45 RPM'S, 2000# PUMP PRESS., MW. 11.7, VIS. 36, WL 6, 185,000 CHL. PH 9.5, BIT #15, 6 1/2", HPSM REED, IN @ 13,386' SURVEY @ 13,386' 1/2 DEG. HOURLY BREAKDOWN: 14 1/2 HRS. DRLG. 1/2 HR. SURVEY, 9 HRS. TRIP FOR BIT. DMC:\$0, CMC:\$66,403. DWC:\$8731. CWC:\$1,117,803.
- 4-14-88 DAY #67, 13,470', 60% CHERT, 30% LIME, & 10% SAND, 17 MIN/FT. 1000 UNITS BACKGROUND GAS, 1500 UNITS CONN. GAS, MADE 84' IN LAST 24 HRS., PRESENT OPERATION: DRLG. 2-4' FLARE, 30,000 WOB, 45 RPM'S, 2000 PUMP PRESSURE, 90 SPM, 11.7 MW, VIS. 37, WL 6, 185,000 CHL. PH 9.5, BIT #15, 6 1/2" REED HSPM, IN @ 13,386' MADE 84' IN 22 1/2 HRS., HOURLY BREAKDOWN: 22 1/2 HRS. DRLG. 1/2 HR. BIT TRIP, 1/2 HR. RIG REPAIR, 1/2 HR. WASH TO BOTTOM, REMARKS: ANTICIPATED MIDDLE MORROW @ 13,600'. DMC:\$995. CMC:\$67,398. DWC:\$6,375. CWC:\$1,124,178.
- 4-15-88 DAY #68, 13,553' 80% SAND, 10% SHALE, 10% LIME, 20 MIN/FT. 500-600 UNITS BACKGROUND GAS, 150 UNITS CONN. GAS, 2-4' FLARE, MADE 83' IN LAST 24 HRS., PRESENT OPERATION: DRLG. 30,000 WOB, 45 RPM'S, 2000 PUMP PRESS., 90 SPM, 11.6 WT., 38 VIS. WL 6, 185,000 CHL. PH 9.5, BIT #15 MADE 167' IN 43 1/2 HRS., HOURLY BREAKDOWN: 21 HRS. DRLG., 1/2 HR. SURVEY, 2 1/2 HRS. BIT TRIP, DMC:0, CMC: \$67,398., DWC:\$5380.00, CWC:\$1,129,558.
- 4-16-88 DAY #69, 13,611', 60% SHALE, 40% LIME, 20 MIN/FT. MADE 58' IN LAST 24 HRS., PRESENT OPERATION: DRLG., 30,000 WOB, 45 RPM'S 2000 PUMP PRESS., 90 SPM, 11.6 MW, VIS. 37, WL 4, 185,000 PPM CHL. 9.5 PH, SURVEY @ 13,553' 1/2 DEG., BIT #15, 6 1/2", REED SPM, IN @ 13,386', OUT 13,553', MADE 167' IN 43 1/2 HRS., BIT #16, 6 1/2", REED SPM, IN @ 13,553', MADE 58' IN 16 HRS., 1150 UNITS BACKGROUND GAS, 1400 UNITS CONN. GAS, 2-4' FLARE, HOURLY BREAKDOWN: 16 HRS. DRLG., 7 1/4 HRS. BIT TRIP, 3/4 HRS. WASH 50' TO BOTTOM. DMC:\$1573. CMC:\$68,971., DWC:\$10,304., CWC: \$1,139,862.
- 4-17-88 DAY #70, 13,702', 60% SAND, 20% SHALE, & 20% LIME, 25 MIN/FT. MADE 91' IN LAST 24 HRS., PRESENT OPERATION: DRLG. 30,000 WOB, 45 RPM'S, 2000# PUMP PRESS., 90 SPM, 11.7 MW, 39 VIS., 4 WL. 180,000 CHL., BIT #16, 6 1/2", REED HSPM, IN @ 13,553', MADE 91' IN 23 3/4 HRS., HOURLY BREAKDOWN: 23 3/4 HRS. DRLG. 1/4 HR. CHECK FOR FLOW @ 13,667'. REMARKS: DRLG. BREAK, 13,658'-13,678' 15 MIN./FT. TO 6 MIN/FT. BROKE TO 15 MIN/FT, TOOK 100 UNITS INCREASE. BACKGROUND UNIT GAS INCREASED FROM 1400 UNITS TO 1500 UNITS. DIRTY SAND, LINEY & TIGHT. NO FLOW, 2-4' FLARE. DMC:\$3590.00, CMC:\$72,561., DWC:\$8970.00, CWC:\$1,148,832.