

PICKETT DRAW FED. #2

- 4-18-88 DAY #71, 13,751', 80% SAND, 10% LIME, 10% SHALE, 25 MIN/FT. 1100-1200 UNITS BACKGROUND GAS, 1300 UNITS CONN. GAS, 2-4' FLARE, MADE 49' IN LAST 24 HRS., PRESENT OPERATION: TRIP OUT OF HOLE, 30,000 WOB, 45 RPM'S, 2000 PUMP PRESS. 90 SPM, 11.7 MW, VIS. 40 5.6 WL, 190,000 CHL., PH 10, BIT #16, 6 1/2", REED HSPM, IN @ 13,553', MADE 198' IN 59 HRS., HOURLY BREAKDOWN: 13 1/4 HRS. DRLG., 5 3/4 HRS. BIT TRIP, DMC:\$0 CMC:\$72,561. DWC:\$5380. CWC:\$1,154,212.
- 4-19-88 DAY #73, 13,801', 70% SHALE, 20% SAND, 10% LIME, 15 MIN/FT. 1200 UNITS BACKGROUND GAS, 1300 UNITS CONN. GAS, 1700 UNITS TRIP GAS, 15-20' FLARE, PRESENT OPERATION: DRLG., MADE 50' IN LAST 24 HRS., 30,000 WOB, 45 RPM'S, 2000# PUMP PRESSURE, 90 SPM, MW 11.7, VIS. 40, WL. 4, 200,000 CHL. PH 9.5, BIT # 17, 6 1/2", SMITH F-37, IN @ 13,751', MADE 50' IN 13 HRS. HOURLY BREAKDOWN: 13 HRS. DRLG., 5 3/4 HRS. BIT TRIP, 1/2 HR. CUT DRLG. LINE, 4 1/2 HRS. JET & CLEAN SHALE PITS, 1/4 HR. WASH TO BOTTOM, NO FILL. DMC:\$694. CMC:\$73,255. DWC:\$1,163,637.
- 4-20-88 DAY #73, 13,877' 100% SHALE, 18 MIN./FT., MADE 76' IN LAST 24 HRS. WT. 11.8, VIS. 39, WL. 4, 200,000 CHL., 45 RPM'S, 90 SPM, PH 9.5 2000 PUMP PRESS. 30,000 WOB, 22 3/4 HRS. DRLG., 3/4 HR. RIG REPAIR, 1/2 HRS. CHANGE OUT ROTATING HEAD RUBBER. 1150 UNITS BACKGROUND GAS, 1200 UNITS CONN. GAS, 2-4' FLARE, GOT 38 UNITS OF 5 1/2" P-110, 22.54#, FL45, FROM CAPROCK & SUPPLY 1415.25' TOTAL. TO 14,000', LACK 123' FOR TD. DMC:\$1745. CMC:\$75,000. DWC:\$7125. CWC:\$1,170,762.
- 4-21-88 13,980' DRLG. 90% SHALE 10% SAND, DRLG. 14 MIN/FT., MADE 103' IN LAST 24 HRS., MW. 11.7, VIS. 38, WL. 4, 200,000 CHL., 45 RPM'S 90 SPM, PH 9, 2000 PUMP PRESS, 30,000 WOB, BIT #17 MADE 229' IN 59 3/4 HRS., 600 UNITS BACKGROUND GAS, 800 UNITS CONN. GAS. 2-4' FLARE, STRAP 1401.49 ON LINER (THREADS OFF) DRIFTED & CLEANED THREADS, DMC:\$430. CMC:\$75,430. DWC:\$5810. CWC:\$1,176,572. SHOULD BE TD AROUND 10 AM.
- 4-22-88 DAY #75, 14,000' DRLG., 100% SHALE, TRIP OUT FOR LOGS, MADE 20' IN LAST 24 HRS., DRLG. 15 MIN/FT. MW 11.8, VIS. 38, WL. 4, 200,000 CHL. 45 RPM'S, 90 SPM, PH 9.5, 2000# PUMP PRESSURE, 30,000 WOB, BIT #17 MADE 249' IN 64 1/2 HRS. HOURLY BREAKDOWN: 4 3/4 HRS. CIRC. TO COND. MUD. CIRC. AFTER SHORT TRIP AND 40 STAND TRIP, WELL KICKED OFF AND STARTED FLOWING. FLOW 10 BBLs. WENT BACK TO BOTTOM, COND. MUD. RAISED MUD TO 11.8, 1200 UNITS BACKGROUND GAS, STARTING OUT OF HOLE.
- 4-23-88 14,000' SLM 13,997', LOG 13,999', TRIP FOR CSG., MW. 11.7 VIS. 38, WL. 4, 200,000 CHL. 2000 PUMP PRESS., SURVEY @ 14,000' 1/4 DEG., 14 1/4 HRS. TRIP, 6 3/4 HRS. LOG, 2 HRS. CIRC., LOG SCHLUMBERGER CNL D/C, DLL MICRO SFL WITH GR/C 12,956'-13,999' CIRC. 1650 BACKGROUND GAS, 6' FLARE. DMC:0, CMC:\$78,666. DWC:\$20,025. CWC:\$1,205,213. LOGS \$14,645.