

PICKETT DRAW #2

- 4-24-88 DAY #77, PBTD 13,958', TRIP OUT WITH DP, MW. 11.7, VIS. 39, WL. 4 200,000 CHL., 80 SPM, 2000 PUMP PRESS. 4 1/2 HRS. RIG UP CSG. CREW, RUN CSG., 8 3/4 HRS. TRIP WITH LINER & HANGER, 7 1/4 HRS. CIRC. 1 1/2 HRS. CMT., 2 HRS. CHAIN OUT DP, PULL 1 1/2 STANDS DRY, DMC:0, CMC:\$78,666. DMC:\$25,374. CWC:\$1,230,587. CSG. DETAIL: 32 JNTS 5 1/2" 23# P110, FL45, 1186.31' SET @ \$13,997' TOP OF LINER 12,797', 159' OVERLAP. TOP OF PBR 12,793.55 FLOAT COLLAR 13,958 PBD., CMT. DETAIL: .6 OF 1% HALID 22 AFL .6 OF 1% GAS STOP, .4 OF 1% CFR3, 5# KCL SX. MIXED @ 15.6# GAL. 1.18 CU.FT./SX. 42 BBL. SLURRY PUMP @ 4 1/2 BPM, 180 BBL. DIS- PLACEMENT @ 4 BPM 700 PSI. BUMPED PLUG @ 700 PSI PRESSURE TO 2000 PSI, PLUG HELD OK, DOWN @ 4:05 AM MST.
- 4-25-88 PBTD 13,958', TRIP IN MILL TO DRESS PBR. MW. 11.8, VIS. 38 200,000 CHL., 90 SPM, 2000 PUMP PRESS., 5 TO 10,000 WOB. RE-RUN BIT #14, 1 HR. DRILL 22' CMT. TO TOP OF LINER. 20 HRS. TRIP, 1/2 HR. TEST LINER TOP 1000 PSI HELD OK., 2 1/2 HRS. CIRC. DMC:0, CMC:\$78,666. DMC:\$5380. CWC:\$1,235,967. 4 11/16" ID LATCH IN TYPE.
- 4-26-88 PBTD 13,955', LAYING DOWN 4 1/2" DRILL PIPE, 1 HR. TRIP IN WITH MILL, 1 1/2 HRS. DRESS PBR WITH MILL, 2 HRS. CIRC., 3 HRS. POOH, 1 HR. RIG UP LAY DOWN MACHINE & SET CHOKE MANIFOLD & SWACO PVT OFF OF FLOOR, 1 3/4 HRS. PICK UP 4" MILL, 6- 3 1/2" DC'S & 37 JNTS. 2 7/8" PAC 1309', 1/2 HR. RIG DOWN LAY DOWN MACHINE, 3 1/2 HRS. TRIP IN HOLE TO FLOAT COLLAR @ 13,955'. 4 3/4 HRS. DISPLACE HOLE WITH 2% KCL, 5 HRS. LAY DOWN D.P. DMC:0, CMC:\$78,666. DMC:\$20,736. CWC:\$1,256,703. NO 5 1/2" CSG. PRICE ON CWC.
- 4-27-88 13,955' PBDL., 9 HRS. LAY DOWN DP & DC'S, 8 HRS. NIPPLE DOWN BOP, FLANGE UP WELL HEAD., 5 1/2 HRS. CLEAN PITS, BREAK DOWN KELLY & LAY DOWN. RIG RELEASED @ 4:30 AM MST 4/27/88. DMC:0, CMC:\$78,666. DMC:\$11,948. CWC:\$1,268,651.
- COMPLETION REPORT:
- 5-13-88 RIG UP MONUMENT WELL SERVICE, RIG UP DRESSER ATLAS, OPEN UP WELL HEAD, WELL HEAD TOO MUCH PRESSURE AND GAS TO GET IN TO LOG. RELEASE DRESSER ATLAS. WILL HAVE TO HOOK UP BLOW DOWN LINE & CHOKE TO BLEED PRESSURE OFF OF WELL.
- 5-14-88 SHUT DOWN FOR WEEKEND.
- 5-15-88 SHUT DOWN FOR WEEKEND.
- 5-16-88 RIGGING UP DRESSER ATLAS TO RUN BOND LOG.
- 5-17-88 RAN BOND LOGS ON 7 5/8" LINER AND 5 1/2" LINER. POOR BONDING ON BOTH LINERS. CEMENT BONDING SCATTERED THROUGHOUT BOTH LINERS. RIG DOWN DRESSER ATLAS. SHUT DOWN FOR NIGHT.
- 5-18-88 PICK UP RITS-RBP, TALLY IN HOLE TO 9950', SET PLUG AND PACKER. WORK PACKER 3 HRS. AND GOT LOOSE, SET PACKER @ 9920', TEST PLUG 3000 PSI. SHUT DOWN FOR NIGHT. PREPARE TO SPOT SAND ON RBP. POOH W/TUBING TO 5000'. SHOOT 4 HOLES @ 5270'.