

PICKETT DRAW FEDERAL #2

- 6-28-88 RAN 54 JNTS. OF TUBING. PICK UP SWIVEL. REVERSE OUT SAND FROM 9925-28' FOR 2 HRS., LATCH ONTO BRIDGE PLUG & MOVE BRIDGE PLUG 10' DOWN. PICK UP & RELEASE RETRIEVING TOOL ON BRIDGE PLUG. RIG BROKE DOWN FOR 3 HRS. REPAIRS. LATCH ONTO BRIDGE PLUG. TRIP OUT OF HOLE WITH TUBING. LAY DOWN COLLARS, BUMPERSUB, JARS, BRIDGE PLUG RETRIEVING SHOE, AND 9 5/8" RETRIEVABLE BRIDGE PLUG. SHUT DOWN FOR NIGHT @ 6 PM. DCC:\$7235. CCC:\$45,105.
- 6-29-88 FINISH LAYING DOWN 4-4 3/4" DRILL COLLARS. RAN 4 1/2" BIT & 308 JNTS. OF 2 7/8" 7.90#, N-80, PH-6, HYDRILL TUBING IN HOLE. PICK UP 120 JNTS. OF TUBING FROM RACK & RUN IN HOLE. 428 JNTS. OF 2 7/8" TUBING IN HOLE @ 13,692'. CIRCULATE HOLE WITH 900 BBLs. OF 10# BRINE WITH 1000 GAL. TRETOLIT KW-107, 1 GAL. GAS HAL-LOW SURF 2229. SHUT DOWN FOR NIGHT @ 5 PM. DCC:\$8831. CCC:\$53,936.
- 6-30-88 TRIP OUT OF HOLE WITH TUBING & BIT. LAY DOWN 18 JNTS. OF TBG. RIG UP N.L. MCCULLOUGH WIRELINE SERVICE. WENT IN HOLE TO RUN BOND LOG. UNABLE TO RECORD COLLRS IN 5 1/2 FLUSH JOINT CSG. RIG DOWN MCCULLOUGH AND RELEASED @ 3 PM. SHUT DOWN FOR NIGHT @ 3 PM. DCC:\$2506. CCC:\$56,442.
- 7-1-88 RIG UP SCHLUMBERGER. RAN CEMENT BOND LOG 13,784'-4500'. SHOWED FAIR TO GOOD BOND IN 5 1/2" LINER. FAIR TO POOR BONDING THROUGH 7 5/8" LINER WITH POOR TO NO CEMENT ABOVE 11,440' FROM 4890-5540' POOR TO FAIR BONDING OVER DELAWARE ZONE @ 5200' ISOLATED. SHUT DOWN @ 1 PM. SHUT DOWN FOR 4TH OF JULY. DCC:\$11,781. CCC:\$65,717.
- 7-2-88 SHUT DOWN FOR 4TH OF JULY.
- 7-3-88 SHUT DOWN FOR 4TH.
- 7-4-88 SHUT DOWN FOR 4TH.
- 7-5-88 WELL SHUT IN. SHUT IN PRESSURE @ 1290 PSIG. BLED OFF IN 2 MIN. RAN VANN TUBING PERFORATING ASSEMBLY, BAKER 5 1/2" X 2 7/8" LOCKSET PACKER, E.L. RECEPTACLE WITH 1.87" PROFILE NIPPLE, 416 JNTS. OF 2 7/8", N-80, PH-6, HYDRILL TUBING. RAN SCHLUMBERGER GAMMA RAY & TIE IN LOGS. SPACED OUT TUBING & SET PACKER @ 13,194' WITH PERFORATING GUNS @ 13,255'-13,263'. TESTED TBG. IN HOLE TO 10,000 PSI. SET TREE & TEST TREE TO 8000 PSI. SHUT DOWN FOR NIGHT @ 11:30 AM. DCC:\$22,462. CCC:\$88,179.
- 7-6-88 SICP 650 PSI. HOOK UP TREE TO TEST MANIFOLD & FLARE LINE. DROP BAR TO FIRE VANN TUBING CONVEYED PERFORATING GUNS @ 10:30 AM. DID NOT FIRE. RIG UP JARRELL WIRELINE SERVICES AND RUN IN TBG. WITH OVERSHOT ON SLICK LINE TO RETRIEVE FIRING BAR. PICKED UP FIRING BAR AND PULLED OUT OF HOLE. IMPRESSION CAP ON FIRING BAR INDICATES BAR DID NOT REACH FIRING HEAD ON PERFORATING GUN. MADE 3 RUNS WITH 1 3/4" BAILER ON SLICK LINE. RECOVERED 2" OF FILL. FILL APPEARS TO SCALE FROM INSIDE TUBING. ESTIMATE 4' MORE TO RECOVER BEFORE FIRING HEAD WILL BE CLEAN. SHUT DOWN FOR NIGHT @ 6:15 PM. DCC:\$9827. CCC:\$98,006.