

EXXON "8" FEDERAL #1

- 5-3-88 10,100' TRIP OUT FOR LOGS SLN, 70% SHALE, 30% LIME, 600 UNITS BACKGROUND GAS, 750 UNITS CONN. GAS, MADE 208' IN LAST 24 HRS. MW. 9.3, VIS. 29, 88,000 CHL., 65 RPM'S, 95-100 SPM, PH 9, 2000 PUMP PRESS., 55-60,000 WOB, BIT #8 MADE 1783' IN 122 HRS. 15 HRS. DRLG., 1/4 HR. SURVEY, 1/2 HR. RIG SERVICE, 5 1/4 HRS. TRIP OUT FOR LOGS, 2 HRS. PUMP TO SWEEP, 1 HR. TRIP FOR HOLE IN DP @ 10,017', PULL 3 STANDS & DOUBLE FOUND HOLE. DMC:\$9594, CWC:\$366,586, WELEX ON LOCATION 1 RUN WILL START LOGGING @ 8 AM TEXAS TIME.
- 5-4-88 10,100' SHALE & LIME, 0' IN LAST 24 HRS., MW. 9.3, VIS. 29, 88,000 CHL., 65 RPM'S, 95-100 SPM, PH 10, 2000 PUMP PRESS. 2 HRS. TRIP TO LOG SLN, NO CORRECTION., 1 HR. RIG UP WELEX, 6 HRS. RAN DENSITY DUAL SPACED NEUTRON LOG 10,100-2875', 1 HR. RIG DOWN WELEX, 4 HRS. TRIP IN HOLE WITH 11" BIT, 1 HR. CUT DRLG. LINE, 2 HRS. CIRC. & COND. HOLE NO FILL UP. 7 HRS. LAY DOWN DP, LAYING DOWN DC'S, DMC: \$18,647, CMC:\$23,572, CWC:\$385,233.
- 5-5-88 10,100' SHALE & LIME, 0' IN LAST 24 HRS., 2 HRS. LAY DOWN DC'S, 12 1/2 HRS. RAN 265 UNITS. 43.50#, 47# & 53.50# S-95 & P110 2 5/8" LTC 10,130', 10,100' SETTING DEPTH, NO FILL UP, 2 HRS. CIRC., 1 1/2 HRS. CMT. W/900SX HALLI POZ MIX, .9 OF 1% HALID 9 14.1# YIELD 1.26 CU FT/SX, BUMP PLUG 12 MIDNIGHT, PLUG HELD OK. 6 HRS. RAISE STACK, SET SLIPS, CUT OFF, NIPPLE DOWN, INSTALL "B" SECTION, TESTING "B" SECTION @ PRESENT, DMC:\$4200, TANK RENTAL \$1210., \$2700, WELDING, \$5680, BULL ROGERS LAY DOWN MACHINE, \$1755 BULL ROGERS LAY DOWN MACHINE, \$11,245, HALLIBURTON, DMC:\$26,790, CMC:\$23,572, CWC:\$412,023.
- 5-6-88 10,100' PRESENT OPERATION: GOING IN HOLE W/DRILL PIPE, MADE 0' IN LAST 24 HRS. 2 HRS. INSTALL WELL HEAD & TEST TO 3000#, 8 HRS. NIPPLE UP, 8 HRS. TEST PIPE RAMS, MANIFOLD & CHOKES TO 10,000# HELD OK, TEST HYDRILL TO 2500#, HELD OK, 6 HRS., CHANGE OUT KELLY COCKS AND PICK UP COLLARS AND 4 1/2" DRILL PIPE. DMC:\$228,077, CWC:\$640,100.
- 5-7-88 DAY #39, 10,248' 60% SHALE, 40% LIME, 200 UNITS BACKGROUND GAS, 320 UNITS CONN. GAS, 480 UNITS TRIP GAS, PRESENT OPERATION: DRLG., MADE 148' IN LAST 24 HRS., 50,000 WOB, 60 RPM'S, 2000# PUMP PRESSURE, 110 SPM, MW. 10, VIS. 28, 196,000 CHL., PH 10 BIT #9, 8 1/2", J-33C, 3/12 JETS, IN @ 10,100' MADE 148' IN 9 HRS., HOURLY BREAKDOWN: 9 HRS. DRLG., 11 HRS. PICK UP DRILL PIPE, TAG CMT. @ 10,018', 1 HR. DISPLACE HOLE WITH 10# BRINE, 1/2 HR. TEST CASING TO 2000#, HELD OK, 3 HRS. DRILL PLUG & FLOAT @ 10,030' & CMT. SHOE @ 10,100'. DMC:\$380, CMC:\$24,253, DMC:\$5079, CWC:\$645,179.
- 5-8-88 DAY #40, 10,683', LIME & SHALE, 140 UNITS BACKGROUND GAS, 180 UNITS CONN. GAS, MADE 435' IN LAST 24 HRS., PRESENT OPERATION: DRLG., MW. 10, VIS. 28, 182,000 CHL. PH 10.5, 65,000-50,000 WOB, 60 RPM'S, 2000 PUMP PRESS, 110 SPM, SURVEY @ 10,310', 1 DEG BIT #9 MADE 148' IN 31 1/2 HRS., 22 1/2 HRS. DRLG., 1/2 HR. SURVEY, 1/2 HR. RIG SERVICE, DMC:\$412, CMC:\$24,665.00 DMC:\$5262, CWC:\$650,441.