

EXXON "8" FEDERAL #1

- 4-5-88 DAY #7, 2160' ANHYDRITE & SALT, 2-4 MIN/FT. MADE 491' IN LAST 24 HRS., PRESENT OPERATION: DRLG. 30,000-65,000 WOB, 65 RPM'S, 2000 PUMP PRESSURE, 95 SPM, 578 GPM, MW 10, VIS. 29 PH 10.5, 193,000 CHL. DRLG. W/BRINE, SURVEY @ 1987' 2 DEG. BIT #3 MADE 655' IN 34 3/4 HRS. HOURLY BREAKDOWN: 23 HRS. DRLG., 1/2 HR. SURVEY, 1/2 HR. RIG SERVICE. DWC:\$10,949. CWC:\$105,302.
- 4-6-88 DAY #8, 2529' ANHYDRITE & SALT, 4-5 MIN/FT. MADE 399' IN LAST 24 HRS., 30-60,000 WOB, 65 RPM'S, 2000 PUMP PRESSURE 90-95 SPM, 578 GPM, MW 10, VIS. 29, 11 PH, 193,000 CHL. SURVEY @ 2215' 1 1/2 DEG., @ 2489' 3 1/4 DEG. BIT #3 MADE 1024' IN 57 HRS., HOURLY BREAKDOWN: 22 1/4 HRS. DRLG. 1 1/4 HRS. SURVEY, 1 1/2 HRS. RIG SERVICE. DWC:\$7,897. CWC:\$113,199.
- 4-7-88 DAY #9, 2842', ANHYDRITE & SALT, 3-4 MIN/FT. MADE 313' IN LAST 24 HRS., PRESENT OPERATION: DRLG. 20,000 WOB, 65 RPM'S 2000 PUMP PRESSURE, 95 SPM, MW 10, VIS. 29, PH 11, 190,000 CHL., DRLG. W/BRINE, BIT#3 IN @ 1505' OUT @ 2529' MADE 1024' IN 57 HRS., BIT #4, 12 1/4", HUGHES, J-44C, IN @ 2534' MADE 308' IN 15 1/4 HRS. SURVEY @ 2550' 4 DEG., @ 2585' 3 1/2 DEG. @ 2677' 3 DEG. @ 2747' 3 DEG. HOURLY BREAKDOWN: 15 1/4 HRS. DRLG., 2 1/4 HRS. SURVEY, 6 1/2 HRS. TRIP FOR BIT. DWC:\$0 CWC:\$113,199.
- 4-8-88 2830', ANHYDRITE & LIME, MADE 296' IN LAST 24 HRS. REAMING 12 1/4" HOLE TO 17 1/2" HOLE, 12 1/4"(2875') 17 1/2"(2839') MW 10, PH 10, DRLG. W/BRINE, SURVEY @ 2645' 3 1/2 DEG. @ 2707' 3 DEG. @ 2769' 2 3/4 DEG., BIT #4 J-33C 12 1/4" 341' 16 HRS., BIT #5 J-305 14 1/4 HRS., 1 1/2 HRS. DRLG. 12 1/4" HOLE, 14 1/4 HRS. REAM 12 1/4" TO 17 1/2" 2534'-2839', 1 1/2 HR. SURVEY, 5 1/4 HRS. BIT TRIP, 1 1/2 HRS. REPAIR WT. INDICATOR. DWC:\$6693. CWC:\$119,892.
- 4-9-88 DAY #11, 2875', LIME, MADE 45' IN LAST 24 HRS., PRESENT OPER: WOC, 20,000-40,000 WOB, 65 RPM'S, 2000 PUMP PRESSURE, 95 SPM, MW 10., VIS. 28, PH 10.5, 185,000 CHL., DRLG. W/BRINE, SURVEY @ 2875' 2 DEG. HOURLY BREAKDOWN: 2 HRS. WOC, 4 HRS. DRLG., 5 HRS. TRIP & LAY DOWN 11-3" DRILL COLLARS & REAMERS, 7 HRS. RAN 78 JNTS. 13 3/8", 68#, BTC, SET @ 2875', 5 HRS. RIG UP CEMENTERS & CEMENT W/2200 SX HAL-LITE, 12# SALT, 1/4# FLOCELE, + 500 SX CLASS C, 2% CC, CIRCULATE TO SURFACE. DWC:\$48,929. CWC:\$148,821.
- 4-10-88 DAY #12, 2875' LIME PRESENT OPERATION: NIPPLING UP, WT. 8.3 VIS. 28, PH 10.5, 34,000 CHL. BIT #6, 12 1/4", HUGHES J-44C IN @ 2875', HOURLY BREAKDOWN: 4 HRS. WOC, 6 HRS. NIPPLE UP WELL HEAD & WELD ON HEAD, 1/2 HR. TEST TO 1700#, HELD OK. 6 1/2 HRS. NIPPLE UP BOP & HYDRILL, 4 1/2 HRS. TEST BOP TO 3000#, HELD OK, 2 HRS. PICK UP BOTTOM HOLE ASSEMBLY, DWC:\$9578. CWC:\$177,379.