

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN THE
(Other, instruct on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-0522

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Poker Lake

8. FARM OR LEASE NAME

Poker Lake Unit

9. WELL NO.

70

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28-T24S-R31E

12. COUNTY OR PARISH 13. STATE

Eddy New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Charles B. Gillespie, Jr.

3. ADDRESS OF OPERATOR

P. O. Box 8 Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

810' FSL & 810' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3472.7' GR 3488.2' K.B.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud and Surface Casing

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

12/22/88: Moved in and rigged up Moranco Drilling, Inc. Rig #10.

12/23/88: Moranco Drilling, Inc. Rig #10 spudded 17 1/2" hole at 7:00 a.m. 12/23/88. Drilled to 600'. Ran 15 jts. 13 3/8" 48# J-55 casing set at 600' K.B. Cemented with 700 sx Halliburton class 'C' containing 2% CaCl. Plug down at 7:00 p.m. 12/23/88, cement circulated 138 sx.

12/24/88: W.O.C. 18 hrs. Tested casing to 1000# for 30 minutes, tested OK. Commenced drilling 11" hole.

18. I hereby certify that the foregoing is true and correct

SIGNED

David W. Hartup

TITLE Production Manager

DATE 1/6/89

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SJS