

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other instructions
verse side)

ATE*
D re

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

C/SF

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

OIL WELL ☐ GAS WELL ☒ OTHER

NAME OF OPERATOR

Strata Production Company

ADDRESS OF OPERATOR

648 Petroleum Building Roswell, NM 88201

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

460' FSL and 1780' FEL

5. LEASE DESIGNATION AND SERIAL NO

NM 30886-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Yeso Hills Federal

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 18, T-26-S, R-25-E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

14. PERMIT NO

15. ELEVATIONS (Show whether DE, RT, GK, etc.)

3839' GL

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

Temporarily Abandon

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 1) Set CIBP inside 5-1/2" csg @ +/- 4320' and cover with 35 ft of cement. To temporarily isolate the Bone Spring formation from uphole zones. A drillable bridge plug will be set to facilitate re-entry into the Bone Spring in the future.
- 2) Move uphole to perforate and test the Delaware formation from 4098' to 4107'.

RECEIVED

JUL 13 '90

A. C. D.
ARMERIA, OFFICE

RECEIVED
JUL 13 8 10 AM '90

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED

James G. McCallister

TITLE

Vice President

DATE

7-3-90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

7-16-90

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side